

Government of Nepal
Ministry of Irrigation
Department of Irrigation
Irrigation and Water Resources Management Project
(IWRMP)

**Irrigation Infrastructures Development &
Improvement (AF), Component-A**
(Word Bank Project ID: P144474)

SUBPROJECT COMPLETION REPORT
Radhapur Sitapur DTW, Banke

CMS Engineering Consult Pvt. Ltd.
Full Bright Consultancy Pvt. Ltd. JV

June 2018 / Asar 2075

IWRMP (AF) - COMPONENT A
Radhapur Sitapur DTW Subproject Completion Report

CONTENTS

| Subproject Description | Page No |
|--|----------------|
| Brief Description of Subproject | 2 |
| Size of Command Area | 2 |
| Distance from Command Area to Key Local Destinations | 2 |
| IWRMP Intervention | |
| Irrigation Water Supply & Infrastructure Development Works under IWRMP | 2 |
| Financial Summary | 10 |
| Water Management | |
| How the Physical Water Distribution System Operates | 10 |
| How Farmers Share Water Among Themselves | 10 |
| Field Application Methods | 10 |
| Water Users Association | |
| Participation | 11 |
| WUA Registrations & WUA/DoI Agreements | 11 |
| WUA Organisation Rules, Regulations and Conflict Resolution | 12 |
| WUA Organisation of Operation and Maintenance | 12 |
| Agriculture Extension and Training | |
| Participation | 12 |
| Productivity | 12 |
| Command Area Performance | 13 |
| Adoption of Improved Crop Varieties | 13 |
| Social and Environmental Management | |
| Implementation of SEMP Recommendation | 13 |

Annexes

(Tick if Available & Attached)

| | | |
|---|--|-------------------------------------|
| A | Maps and Layout Plans | <input checked="" type="checkbox"/> |
| B | Photos | <input checked="" type="checkbox"/> |
| C | WUA Registration Document | <input type="checkbox"/> |
| D | WUA / DoI IWRMP Subproject Agreement | <input type="checkbox"/> |
| E | Land Donation Records | <input type="checkbox"/> |
| F | ISF Collection Plan | <input type="checkbox"/> |
| G | Borehole Logs and Lithology | <input checked="" type="checkbox"/> |
| H | Pump Test Records and Analyses | <input type="checkbox"/> |
| I | Details of Well Casing, Screen and Pump Installation | <input checked="" type="checkbox"/> |

IWRMP (AF) - COMPONENT A
Radhapur Sitapur DTW Subproject Completion Report

| | | | |
|--------------------------------------|---------------------------|------------------------|-------|
| Name of Subproject | Radhapur Sitapur DTW | Ecological Belt | Terai |
| Municipality & Ward No(s) | Sitapur VDC-3, 4, 5, 7, 9 | | |
| District | Banke | | |

SUBPROJECT DESCRIPTION

Brief Description of Subproject

Radhapur-Sitapur cluster of DTW irrigation systems consists of 19 DTWs with command area of 760 ha. These tubewell systems were constructed between 2049/50 BS and 2060/61 BS under the Irrigation Line of Credit (ILC) and Nepal Irrigation Sector Project (NISP) with financial assistance of the World Bank. The PICC approved rehabilitation of this subproject, limiting the cost to NRs 14.3 million against the estimated cost of NRs 61.9 million.

Out of the 19 deep tube wells, three tubewells had already failed:

- SP-18 had very little discharge; and,
- SP-1 and SP- 4 had started pumping gravel, with the breakdown of their screens.

The present rehabilitation of subproject excluded these three DTWs due to budget constraints. Thus, the rehabilitation work was carried out on only 16 DTW systems. The main works consisted of replacement of submersible electrical pumps in existing DTWs. In addition to this, rehabilitation works included redevelopment of the DTWs, including repair and maintenance open/buried water distribution systems, repair and maintenance of an 11 kV electrical transmission line and 50 kVA transformers.

| | | | | | | | |
|-----------------------------|----------|-------|-----|----|-----|-----|----|
| Size of Command Area | Planned | Gross | 800 | ha | Net | 760 | ha |
| | Achieved | Gross | | ha | Net | 320 | ha |

Distance from Command Area to:

| | | | | |
|---|--------|----------------|--------|----|
| nearest road accessible by jeep/tractor | | | 0-0.10 | km |
| nearest paved road | | | | km |
| nearest urban centre/market | (name) | Nepalgunj | 10 | km |
| nearest local IDD/IDSD/GWIDD office | (name) | GWIDD Nepalunj | 10 | km |
| nearest local DADO office | (name) | Nepalgunj | 10 | km |

IWRMP INTERVENTION

Irrigation Water Supply & Infrastructure Development Works

| Borehole Reference | Depth (m) | Location | (Q) Discharge (lps) | | |
|--------------------|-----------|--|---------------------|--------|-----------|
| | | | Design | Tested | Installed |
| SP-01 | 169.0 | N <input type="text"/> ° <input type="text"/> ' <input type="text"/> " E <input type="text"/> ° <input type="text"/> ' <input type="text"/> " | 40 | | |

| Name and Description of Structure | Key Dimensions | Quantity | |
|-----------------------------------|----------------|-----------------|-------------|
| | | Planned in DFRS | Constructed |
| | | | |

| | | | |
|--|--|--|--|
| | | | |
| | | | |

Borehole Ref Depth N ° ' " Q Design Q Tested Q Installed

E ° ' "

| Name and Description of Structure | Key Dimensions | Quantity | |
|---|----------------|-----------------|-------------|
| | | Planned in DFRS | Constructed |
| Repair and Maintenance of Open Canal | 1mx0.4m | 650 Rm | |
| Replacement of Submersible Pump (Amrut) with Accessories | 15 HP | 1Set | 1 Set |
| Maintenance of Transformer and existing 11 KV transmission line | 50 KVA | 1 | 1 |

Borehole Ref Depth N ° ' " Q Design Q Tested Q Installed

E ° ' "

| Name and Description of Structure | Key Dimensions | Quantity | |
|---|---|-------------------------------|-------------|
| | | Planned in DFRS | Constructed |
| uPVC pipe distribution system (DS) Alfa-alfa Valve (AV) | DS-200 mm dia and 160 mm dia; AV-160 mm dia | DS-72 Rm and 120 Rm; AV-10 No | |
| Replacement of Submersible Pump (Amrut) with Accessories | 15 HP | 1Set | 1Set |
| Maintenance of Transformer and existing 11 KV transmission line | 50 KVA | 1 | 1 |

Borehole Ref Depth N ° ' " Q Design Q Tested Q Installed

E ° ' "

| Name and Description of Structure | Key Dimensions | Quantity | |
|-----------------------------------|----------------|-----------------|-------------|
| | | Planned in DFRS | Constructed |
| | | | |
| | | | |
| | | | |

| | | | | | | | | |
|--------------|-------|---|---|---|---|----------|----------|-------------|
| Borehole Ref | Depth | N | ° | ' | " | Q Design | Q Tested | Q Installed |
| SP/05 | 195.0 | | | | | 40 | | |
| | | E | ° | ' | " | | | |

| Name and Description of Structure | Key Dimensions | Quantity | |
|---|----------------|-----------------|-------------|
| | | Planned in DFSR | Constructed |
| Repair and Maintenance of Open Canal | 1mX0.4m | 575 Rm | |
| Replacement of Submersible Pump (Amrut) with Accessories | 15 HP | 1 Set | 1 Set |
| Maintenance of Transformer and existing 11 KV transmission line | 50 KVA | 1 | 1 |

| | | | | | | | | |
|--------------|-------|---|---|---|---|----------|----------|-------------|
| Borehole Ref | Depth | N | ° | ' | " | Q Design | Q Tested | Q Installed |
| SP/06 | 161.0 | | | | | 40 | | |
| | | E | ° | ' | " | | | |

| Name and Description of Structure | Key Dimensions | Quantity | |
|---|---|----------------------------|-------------|
| | | Planned in DFSR | Constructed |
| uPVC pipe distribution system (DS) Alfa-alfa Valve (AV) | DS-200 mm dia and 160 mm dia; AV-160 mm dia | DS-48 Rm and 96m; AV-15 No | |
| Replacement of Submersible Pump (Amrut) with Accessories | 15 HP | 1 Set | 1 Set |
| Maintenance of Transformer and existing 11 KV transmission line | 50 KVA | 1 | 1 |

| | | | | | | | | |
|--------------|-------|---|---|---|---|----------|----------|-------------|
| Borehole Ref | Depth | N | ° | ' | " | Q Design | Q Tested | Q Installed |
| SP/07 | 130.0 | | | | | 40 | | |
| | | E | ° | ' | " | | | |

| Name and Description of Structure | Key Dimensions | Quantity | |
|---|---|-----------------------------|-------------|
| | | Planned in DFSR | Constructed |
| uPVC pipe distribution system (DS) Alfa-alfa Valve (AV) | DS-200 mm dia and 160 mm dia; AV-160 mm dia | DS-72 Rm and 48 Rm; AV-7 No | |
| Replacement of Submersible Pump (Amrut) with Accessories | 15 HP | 1 Set | |
| Maintenance of Transformer and existing 11 KV transmission line | 50 KVA | 1 | |

| | | | | | | | | |
|--------------|-------|---|---|---|---|----------|----------|-------------|
| Borehole Ref | Depth | N | ° | ' | " | Q Design | Q Tested | Q Installed |
| SP/08 | 158.0 | | | | | 40 | | |
| | | E | ° | ' | " | | | |

| Name and Description of Structure | Key Dimensions | Quantity | |
|---|---|-------------------------------|-------------|
| | | Planned in DFSR | Constructed |
| uPVC pipe distribution system (DS) Alfa-alfa Valve (AV) | DS-200 mm dia and 160 mm dia; AV-160 mm dia | DS-60 Rm and 550 Rm; AV-10 No | |

| | | | |
|---|--------|-------|-------|
| Replacement of Submersible Pump (Amrut) with Accessories | 15 HP | 1 Set | 1 Set |
| Maintenance of Transformer and existing 11 KV transmission line | 50 KVA | 1 | 1 |

Borehole Ref Depth N ° ' " Q Design Q Tested Q Installed

E ° ' "

| Name and Description of Structure | Key Dimensions | Quantity | |
|---|---|-------------------------------|-------------|
| | | Planned in DFRS | Constructed |
| uPVC pipe distribution system (DS) Alfa-alfa Valve (AV) | DS-200 mm dia and 160 mm dia; AV-160 mm dia | DS-60 Rm and 150 Rm; AV-10 No | |
| Replacement of Submersible Pump (Amrut) with Accessories | 15 HP | 1 Set | 1 Set |
| Maintenance of Transformer and existing 11 KV transmission line | 50 KVA | 1 | 1 |

Borehole Ref Depth N ° ' " Q Design Q Tested Q Installed

E ° ' "

| Name and Description of Structure | Key Dimensions | Quantity | |
|---|---|----------------------------|-------------|
| | | Planned in DFRS | Constructed |
| uPVC pipe 2.5kgf/cm ² distribution system (DS); Alfa-alfa Valve (AV) | DS-200 mm dia and 160 mm dia; AV-160 mm dia | DS-60m and 150 m; AV-10 No | |
| Replacement of Submersible Pump (Amrut) with Accessories | 15 HP | 1 Set | 1 Set |
| Maintenance of Transformer and existing 11 KV transmission line | 50 KVA | 1 | 1 |

Borehole Ref Depth N ° ' " Q Design Q Tested Q Installed

E ° ' "

| Name and Description of Structure | Key Dimensions | Quantity | |
|---|---|------------------------------|-------------|
| | | Planned in DFRS | Constructed |
| uPVC pipe 2.5kgf/cm ² distribution system (DS); Alfa-alfa Valve (AV) | DS-200 mm dia and 160 mm dia; AV-160 mm dia | DS-72 Rm and 72 Rm; AV-12 No | |
| Replacement of Submersible Pump (Amrut) with Accessories | 15 HP | 1 Set | 1Set |
| Maintenance of Transformer and existing 11 KV transmission line | 50 KVA | 1 | 1 |

| | | | | | | | | |
|--------------|-------|---|---|---|---|----------|----------|-------------|
| Borehole Ref | Depth | N | ° | ' | " | Q Design | Q Tested | Q Installed |
| SP/12 | 158.0 | | | | | 40 | | |
| | | E | ° | ' | " | | | |

| Name and Description of Structure | Key Dimensions | Quantity | |
|---|---|-------------------------------|-------------|
| | | Planned in DFSR | Constructed |
| uPVC pipe 2.5kgf/cm2 distribution system (DS); Alfa-alfa Valve (AV) | DS-200 mm dia and 160 mm dia; AV-160 mm dia | DS-72 Rm and 120 Rm; AV-10 No | |
| Replacement of Submersible Pump (Amrut) with Accessories | 15 HP | 1 Set | 1 Set |
| Maintenance of Transformer and existing 11 KV transmission line | 50 KVA | 1 | 1 |

| | | | | | | | | |
|--------------|-------|---|---|---|---|----------|----------|-------------|
| Borehole Ref | Depth | N | ° | ' | " | Q Design | Q Tested | Q Installed |
| SP/13 | 161.0 | | | | | 120 | 83 | 100 |
| | | E | ° | ' | " | | | |

| Name and Description of Structure | Key Dimensions | Quantity | |
|---|---|------------------------------|-------------|
| | | Planned in DFSR | Constructed |
| uPVC pipe 2.5kgf/cm2 distribution system (DS); Alfa-alfa Valve (AV) | DS-200 mm dia and 160 mm dia; AV-160 mm dia | DS-60 Rm and 90 Rm; AV-10 No | |
| Replacement of Submersible Pump (Amrut) with Accessories | 15 HP | 1 Set | 1 Set |
| Maintenance of Transformer and existing 11 KV transmission line | 50 KVA | 1 | 1 |

| | | | | | | | | |
|--------------|-------|---|---|---|---|----------|----------|-------------|
| Borehole Ref | Depth | N | ° | ' | " | Q Design | Q Tested | Q Installed |
| SP/14 | 167.0 | | | | | 40 | | |
| | | E | ° | ' | " | | | |

| Name and Description of Structure | Key Dimensions | Quantity | |
|---|---|-------------------------------|-------------|
| | | Planned in DFSR | Constructed |
| uPVC pipe 2.5kgf/cm2 distribution system (DS); Alfa-alfa Valve (AV) | DS-200 mm dia and 160 mm dia; AV-160 mm dia | DS-48 Rm and 150 Rm; AV-10 No | |
| Replacement of Submersible Pump (Amrut) with Accessories | 15 HP | 1 Set | 1 Set |
| Maintenance of Transformer and existing 11 KV transmission line | 50 KVA | 1 | 1 |

| | | | | | | | | |
|--------------|-------|---|---|---|---|----------|----------|-------------|
| Borehole Ref | Depth | N | ° | ' | " | Q Design | Q Tested | Q Installed |
| SP/15 | 172.0 | | | | | 40 | | |
| | | E | ° | ' | " | | | |

| Name and Description of Structure | Key Dimensions | Quantity | |
|---|---|------------------------------|-------------|
| | | Planned in DFSR | Constructed |
| uPVC pipe 2.5kgf/cm2 distribution system (DS); Alfa-alfa Valve (AV) | DS-200 mm dia and 160 mm dia; AV-160 mm dia | DS-72 Rm and 60 Rm; AV-10 No | |

| | | | |
|---|-------|------|-------|
| Replacement of Submersible Pump (Amrut) with Accessories | 15 HP | 1Set | 1 Set |
| Maintenance of Transformer and existing 11 KV transmission line | | | |

| | | | | | | | | |
|--------------|-------|---|---|---|---|----------|----------|-------------|
| Borehole Ref | Depth | N | ° | ' | " | Q Design | Q Tested | Q Installed |
| SP/16 | 163.0 | | | | | 40 | | |
| | | E | ° | ' | " | | | |

| Name and Description of Structure | Key Dimensions | Quantity | |
|---|---|------------------------------|-------------|
| | | Planned in DFSR | Constructed |
| uPVC pipe 2.5kgf/cm ² distribution system (DS); Alfa-alfa Valve (AV) | DS-200 mm dia and 160 mm dia; AV-160 mm dia | DS-48 Rm and 425 Rm; AV-9 No | |
| Replacement of Submersible Pump (Amrut) with Accessories | 15 HP | 1 Set | 1 Set |
| Maintenance of Transformer and existing 11 KV transmission line | 50 KVA | 1 | 1 |

| | | | | | | | | |
|--------------|-------|---|---|---|---|----------|----------|-------------|
| Borehole Ref | Depth | N | ° | ' | " | Q Design | Q Tested | Q Installed |
| SP/17 | 165.0 | | | | | 40 | | |
| | | E | ° | ' | " | | | |

| Name and Description of Structure | Key Dimensions | Quantity | |
|---|---|------------------------------|-------------|
| | | Planned in DFSR | Constructed |
| uPVC pipe 2.5kgf/cm ² distribution system (DS); Alfa-alfa Valve (AV) | DS-200 mm dia and 160 mm dia; AV-160 mm dia | DS-60 Rm and 400 Rm; AV-6 No | |
| Replacement of Submersible Pump (Amrut) with Accessories | 15 HP | 1 Set | 1 Set |
| Maintenance of Transformer and existing 11 KV transmission line | 50 KVA | 1 | 1 |

| | | | | | | | | |
|--------------|-------|---|---|---|---|----------|----------|-------------|
| Borehole Ref | Depth | N | ° | ' | " | Q Design | Q Tested | Q Installed |
| SP/18 | 157.0 | | | | | 40 | | |
| | | E | ° | ' | " | | | |

| Name and Description of Structure | Key Dimensions | Quantity | |
|-----------------------------------|----------------|-----------------|-------------|
| | | Planned in DFSR | Constructed |
| | | | |
| | | | |
| | | | |

| | | | | | | | | |
|--------------|-------|---|---|---|---|----------|----------|-------------|
| Borehole Ref | Depth | N | ° | ' | " | Q Design | Q Tested | Q Installed |
| SP/19 | 167.0 | | | | | 40 | | |
| | | E | ° | ' | " | | | |
| | | | | | | | | |

| Name and Description of Structure | Key Dimensions | Planned in DFSR | Quantity |
|---|---|------------------------------|-------------|
| | | | Constructed |
| uPVC pipe 2.5kgf/cm ² distribution system (DS); Alfa-alfa Valve (AV) | DS-200 mm dia and 160 mm dia; AV-160 mm dia | DS-72 Rm and 200 Rm; AV-10No | |
| Replacement of Submersible Pump (Amrut) with Accessories | 15 HP | 1 Set | 1 Set |
| Maintenance of Transformer and existing 11 KV transmission line | 50 KVA | 1 | 1 |

| | | | | | | | | |
|--------------|-------|---|---|---|---|----------|----------|-------------|
| Borehole Ref | Depth | N | ° | ' | " | Q Design | Q Tested | Q Installed |
| | | | | | | | | |
| | | E | ° | ' | " | | | |
| | | | | | | | | |

| Name and Description of Structure | Key Dimensions | Planned in DFSR | Quantity |
|-----------------------------------|----------------|-----------------|-------------|
| | | | Constructed |
| | | | |
| | | | |
| | | | |

| | | | | | | | | |
|--------------|-------|---|---|---|---|----------|----------|-------------|
| Borehole Ref | Depth | N | ° | ' | " | Q Design | Q Tested | Q Installed |
| | | | | | | | | |
| | | E | ° | ' | " | | | |
| | | | | | | | | |

| Name and Description of Structure | Key Dimensions | Planned in DFSR | Quantity |
|-----------------------------------|----------------|-----------------|-------------|
| | | | Constructed |
| | | | |
| | | | |
| | | | |

| | | | | | | | | |
|--------------|-------|---|---|---|---|----------|----------|-------------|
| Borehole Ref | Depth | N | ° | ' | " | Q Design | Q Tested | Q Installed |
| | | | | | | | | |
| | | E | ° | ' | " | | | |
| | | | | | | | | |

| Name and Description of Structure | Key Dimensions | Planned in DFSR | Quantity |
|-----------------------------------|----------------|-----------------|-------------|
| | | | Constructed |
| | | | |

| | | | |
|--|--|--|--|
| | | | |
| | | | |

| | | | | | | | | |
|--------------|-------|---|---|---|---|----------|----------|-------------|
| Borehole Ref | Depth | N | ° | ' | " | Q Design | Q Tested | Q Installed |
| | | | | | | | | |
| | | E | ° | ' | " | | | |

| Name and Description of Structure | Key Dimensions | Quantity | |
|-----------------------------------|----------------|-----------------|-------------|
| | | Planned in DFSR | Constructed |
| | | | |
| | | | |
| | | | |

| | | | | | | | | |
|--------------|-------|---|---|---|---|----------|----------|-------------|
| Borehole Ref | Depth | N | ° | ' | " | Q Design | Q Tested | Q Installed |
| | | | | | | | | |
| | | E | ° | ' | " | | | |

| Name and Description of Structure | Key Dimensions | Quantity | |
|-----------------------------------|----------------|-----------------|-------------|
| | | Planned in DFSR | Constructed |
| | | | |
| | | | |
| | | | |

| | | | | | | | | |
|--------------|-------|---|---|---|---|----------|----------|-------------|
| Borehole Ref | Depth | N | ° | ' | " | Q Design | Q Tested | Q Installed |
| | | | | | | | | |
| | | E | ° | ' | " | | | |

| Name and Description of Structure | Key Dimensions | Quantity | |
|-----------------------------------|----------------|-----------------|-------------|
| | | Planned in DFSR | Constructed |
| | | | |
| | | | |
| | | | |

Financial Summary (all figures in '000 NPR)

| | Approved Estimate | Contract Value | Final Value |
|---|-------------------|----------------|-------------|
| [A] Civil Works | | | |
| NCB Contracts (All Packages) | 10,655 | 8,753 | 7,933 |
| WUA Payable Contracts (All Packages) | | | |
| WUA Contribution Contracts (All Packages) | 2,498 | 2,498 | 1,550 |
| <i>Subtotal</i> | 13,153 | 11,251 | 9,483 |
| [B] Coningencies (All NCB Packages) | | | |
| Physical | 1,157 | | |
| Price Escalation | 1,157 | | |
| Other (5%) | 579 | 532 | 532 |
| <i>Subtotal</i> | 2,893 | 532 | 532 |
| [C] Miscellaneous Items | 108 | | 0 |
| [D] SEMP | 500 | | 0 |
| Total Expenditure [A]+[B]+[C]+[D] | 16,654 | 11,783 | 10,015 |
| Calculation of DoI/WUA Contributions | | | |
| Total DoI Works | 14,156 | 9,285 | 8,465 |
| WUA Net Cash Contribution* | | | |
| Net DoI Contribution | 14,156 | 9,285 | 8,465 |
| WUA Contribution Contracts (All) | 2,498 | 2,498 | 1,550 |
| Total DOI+WUA Contributions | 16,654 | 11,783 | 10,015 |
| Total WUA Contribution | 2,498 | 2,498 | 1,550 |
| Overall Effective WUA Contribution | 15.0% | 21.2% | 15.5% |

(* where appropriate)

WATER MANAGEMENT**Description of How the Physical Water Distribution System Operates**

This tube well system has both open channel flow and pipe network for irrigation water distribution. In pipe network, direct pumping is done where as in open channel flow, irrigation is done through lined canal outlets. Tube wells are operated by pump operator on the request of user farmer and outlet is opened such that the tubewell water reaches his command area without any disturbance. There are 19 tubewells bored but only 16 are operational at present.

Description of How Farmers Share the Water Among Themselves

Person who pays for electricity, oprator's charge and request for water, irrigates his land . There is no question of sharing of water of same tubewell at the same time by two or more farmers. In case numbers of farmer request for irrigation water of the same tube well, first request gets priority and follows the sequence. Many farmer can irrigate their field in a single day on time basis.

Description of Field Application Methods Being Used

Flooding is used as irrigation methods here. But sprinkler and drip irrigation can be practiced in direct pumping. In case of open channel flow, flooding, border and furrow irrigation methods are adopted.

WATER USERS ASSOCIATION

| Participation | Total | Men | Women | Janajati | Dalit | Other |
|-------------------------------|-------|-------|-------|----------|-------|-------|
| Number of Households | 835 | | | | | |
| Total Population No | 4,339 | 2,065 | 2,274 | 912 | 782 | 2,645 |
| % | | 48% | 52% | 21% | 18% | 61% |
| WUA Executive Committee No | 13 | 9 | 4 | 3 | 2 | 8 |
| % | | 69% | 31% | 23% | 15% | 62% |
| Number of Training Events | | | | | | |
| WUA Training Participation No | 0 | | | | | 0 |
| % | | - | - | - | - | - |

WUA Registration

| Borehole Reference | Date of WUA Registration | | | Date of WUA/Dol Subproject Agreement | | |
|--------------------|--------------------------|-------|------|--------------------------------------|-------|------|
| | day | month | year | day | month | year |
| SP-01 | | | | | | |
| SP/02 | | | | | | |
| SP-03 | | | | | | |
| SP/04 | | | | | | |
| SP/05 | | | | | | |
| SP/06 | | | | | | |
| SP/07 | | | | | | |
| SP/08 | | | | | | |
| SP/09 | | | | | | |
| SP/10 | | | | | | |
| SP/11 | | | | | | |
| SP/12 | | | | | | |
| SP/13 | | | | | | |
| SP/14 | | | | | | |
| SP/15 | | | | | | |
| SP/16 | | | | | | |
| SP/17 | | | | | | |
| SP/18 | | | | | | |
| SP/19 | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |

Observations on WUA Organisation, Rules, Regulations and Conflict Resolution

There is No any written rules & regulations formulated till date. User run the system in close consultation with all users on turn by turn basis. Usually, first request gets first priority but urgency also counts. Generally, system operation follows management committee's decision of individual bore holes but coordination among all boreholes near by is also important. There is no any conflict of interests among users, if any at all, get resolved through interaction and understanding among all. WUA meeting is need based, and have not established office yet.

Observations on WUA Organisation of Operation and Maintenance (see also Annex F)

WUA organization is not so active here. Users need training on resource generation, mobilization operation and maintenance of pumps and voltage stabilizers, general knowledge on electric appliances and circuits etc. The community in this area is heterogeneous and lack cohesion. Operation of 16 DTW by such user's group is a challenging one and users need to analyse the cost of irrigation and return from the crops. This tubewell system is facing problem in paying electricity bills with demand charge.

AGRICULTURE EXTENSION AND TRAINING**Participation**

| | Total | Men | Women | Janajati | Dalit | Other |
|-----------------------------|-------|-------|-------|----------|-------|-------|
| Total Population No | 4,339 | 2,065 | 2,274 | 912 | 782 | 2,645 |
| % | | 48% | 52% | 21% | 18% | 61% |
| Number of Traing Events | | | | | | |
| Participants in Training No | 0 | | | | | 0 |
| % | | - | - | - | - | - |

Productivity

| | DFSR Baseline | | Latest Available Data, FY: <enter FY of data here> | | | | | |
|---|--------------------------|---------------------|---|---------------------|---------------|--------------------|--------------------|---------------------|
| | Area (ha) | Productivity (t/ha) | Area (ha) | Productivity (t/ha) | Price (NRs/t) | Gr Income (NRs/ha) | Prod Cost (NRs/ha) | Net Income (NRs/ha) |
| Spring Paddy | | | | | | 0 | | 0 |
| | Increase in Productivity | | | - | | | | |
| Paddy | 540 | 3.20 | 540 | 3.42 | 20,500 | 70,110 | 53,500 | 16,610 |
| | Increase in Productivity | | | 7% | | | | |
| Wheat | 420 | 1.60 | 480 | 1.75 | 30,000 | 52,500 | 41,000 | 11,500 |
| | Increase in Productivity | | | 9% | | | | |
| Maize | 150 | 1.90 | 150 | 2.10 | 30,000 | 63,000 | 36,000 | 27,000 |
| | Increase in Productivity | | | 11% | | | | |
| Potato | 10 | 9.00 | 20 | 11.00 | 22,455 | 247,005 | 180,000 | 67,005 |
| | Increase in Productivity | | | 22% | | | | |
| Pulses | 15 | 0.90 | 15 | 0.90 | 60,000 | 54,000 | 18,000 | 36,000 |
| | Increase in Productivity | | | 0% | | | | |
| Oilseed | 85 | 0.60 | 90 | 0.60 | 100,000 | 60,000 | 18,000 | 42,000 |
| | Increase in Productivity | | | 0% | | | | |
| Vegetables | 10 | 8.00 | 15 | 10.00 | 32,500 | 325,000 | 180,000 | 145,000 |
| | Increase in Productivity | | | 25% | | | | |
| Other | | | | | | 0 | | 0 |
| | Increase in Productivity | | | - | | | | |
| Total ISP Net Income (NRs) | | | | | | | 26,374,500 | |
| Overall Net Income per hectare of Command Area (NRs/ha) | | | | | | | 34,703 | |

Command Area Performance

| | DFSR Baseline | Target | Latest |
|---|---------------|--------|--------|
| Cropping Intensity | 162% | 220% | 172% |
| % Cropped Area Planted with Improved Seed | | | 70% |
| % Farmers Using Improved Techniques | | | 45% |

Adoption of Improved Crop Varieties

| | |
|--------------|---|
| Spring Paddy | |
| Paddy | Radha-4, 9, Janki, Sabhamasuli, Ramdhan, Hybrid 6444, Gorakhanath |
| Wheat | Bhirkuti, Gautam |
| Maize | Arun-2, Rampur Composit, Hybrid |
| Potato | Cardinal, Lalgulab |
| Pulses | Local |
| Oilseed | Local |
| Vegetables | Cauliflower-Snowcrown, Cabbage-Green Coronet, Tomato-Manisha, Radish-Menoeary |

SOCIAL AND ENVIRONMENTAL MANAGEMENT**Implementation of SEMP Recommendations**

| SEMP Issue | Location | Mitigation Measure | Compliance | Remarks |
|--|----------|---|------------|---------|
| Acquisition of private land & property | | Farmers to provide private land for the construction work of DTWs | Yes | |
| Farm Water Management | | Providing additional earthen field channel | Yes | |
| | | In the peak irrigation period, water distribution could be by rotation. | Yes | |
| Deterioration of Groundwater Quality | | Awareness to the people on using fertilizer, pesticides. | Yes | |
| | | Water Quality shall be regularly monitored | Yes | |
| Change in land use pattern | | Advocacy to the farmers for better use of land, advocacy | Yes | |
| Ground water mining & overdrafting | | Spacing of tubewell had been properly managed | Yes | |
| Drawdown and interference effect | | Tube wells to be kept in adequate distance and drawdown monitored regularly | Yes | |
| Operation & maintenance | | Training about pump operation and maintenance | Yes | |

Total Number of Mitigation Measures (not including those no longer relevant)

9

Number of Mitigation Measures Fully Implemented

9

Overall Rate of Compliance

100%

ANNEX A

MAPS AND LAYOUT PLANS



ANNEX B

PHOTOGRAPHS





Outlet at Radhapur-Sitapur DTW-6 (18 Jan. 2017)







Radhapur-Sitapur DTW-19: Observation of discharge (18, Jan 2017)


ANNEX G



BOREHOLE LOGS AND LITHOLOGY











ANNEX I

DETAILS OF WELL CASING, SCREEN AND PUMP INSTALLATION

Details of Well casing and screens

| DTW No | Depth (m) | Housing length (m) | Screen length (m) | SWL bgl (m) | Tested discharge (lps) |
|--------|-----------|--------------------|-------------------|-------------|------------------------|
| Sp-1 | 169 | 44 | 39 | 10.42 | 31 |
| Sp-2 | 172 | 38 | 36 | 11.21 | 32 |
| Sp-3 | 185 | 38 | 36 | 10.63 | 30 |
| Sp-4 | 168 | 38 | 40 | 10.64 | 35 |
| Sp-5 | 195 | 44 | 30 | 11.92 | 30 |
| Sp-6 | 161 | 38 | 27 | 10.40 | 30 |
| Sp-7 | 130 | 38 | 21 | 12.30 | 40 |
| Sp-8 | 158 | 40 | 44 | 10.94 | 39 |
| Sp-9 | 160 | 40 | 43 | 10.73 | 40 |
| Sp-10 | 158 | 40 | 43 | 10.53 | 40 |
| Sp-11 | 164 | 40 | 45 | 11.24 | 42 |
| Sp-12 | 158 | 41 | 44 | 11.23 | 42 |
| Sp-13 | 161 | 40 | 44 | 13.80 | 35 |
| Sp-14 | 167 | 40 | 42 | 14.20 | 40 |
| Sp-15 | 172 | 41 | 42 | 13.80 | 40 |
| Sp-16 | 163 | 39 | 42 | 9.24 | 25 |
| Sp-17 | 165 | 40 | 45 | 10.80 | 35 |
| Sp-18 | 157 | 40 | 36 | 11.30 | 35 |
| Sp-19 | 167 | 40 | 38 | 11.90 | 35 |

SWLs and tested discharge tabulated above are the old data collected just after tubewell construction and subsequent pumping test. Drawdowns for tested discharge are not received.