

Government of Nepal Ministry of Irrigation Department of Irrigation Irrigation and Water Resources Management Project (IWRMP) Jawalakhel, Lalitpur





THIRD TRIMESTER PROGRESS REPORT (September through December, 2010)

TA CONSULTANT FOR COMPONENT 'B'

Irrigation Management Transfer
Submitted to: Office of Project Director, IWRMP

IDA Grant #

H338-NEP

January 2011

Submitted by: Joint Venture of:



SHELADIA Associates, Inc., USA and MULTI Disciplinary Consultants (P.) Ltd., Nepal



in association with



Full Bright Consultancy (P.) Ltd. and ERMC (P.) Ltd.



Project Office (Central): DOI-Building, Jawalakhel, Lalitpur, Nepal Site Offices:

P.O. Box No: 5720, Kathmandu, Nepal,

Phone: 5541840/5535382 (Ex. 112) Fax No. 977-1-5541840 Email: iwrmptab@multinepal.com.np, iwrmptab@gmail.com 520429)

1.KIS Premise, Jhapa (9752-602367)

2.SMIP Premise, Biratnagar (9752-000280)

3.NIS Premise, Parsa

4.MIS Premise, Mahendranagar(099-

Table of Contents

Table	of Contents	1
Abbre	viations and Acronyms	ii
Projec	t Data	v
1	Summary	1
2	Introduction	1
2.1	Report Format	1
2.2	Project Areas – Map of Nepal	1
2.3	IRWMP Component B Overview	1
2.4	Institutional and Implementation Arrangement	5
3	Programmatic Development of Component B (Irrigation Management Transfer Reform)	
4	Social and Environmental Safeguards	.15
4.1	Environmental and Social Screening	.15
4.2	SEMP Status	.15
5	Financial Management Status	.15
6	Governance and Anti Corruption Plan	.15
7	Identified Issues and Suggestions	.16
8	Staffing Activities	.16
Annex	1: KIS Bill of Quantities for ESI works, S ₁₇ and S ₁₈	.18
Annex	2: KIS Jhapa District WUA Budget for FY 2067/68	.19
Annex	3: KIS Annual Action Plan for Training Program for 2011	.20
Annex	4: Action Plan and Budget for Development of KIS Canal Operation Plan	.22
Annex	5: SMIS Sitagunj Annual Action Plan and Budget for WUA and SMU Staff Training for FY 2067/68	24
Annex	6: Action Plan and Budget for Development of SMIS Sitagunj Canal Operation Plan	
Annex	7: Action Plan and Budget for preparation of Parcellary Mapping of SMIS Sitagunj	28
Annex	8: Action Plan for Pre-Agreement Activities for NIS Block 8	.29

Abbreviations and Acronyms

ADB : Asian Development Bank AICC : Agriculture and Irrigation

AMIS : Agency- Managed Irrigation System AO : Association Organizer (Social Worker)

BOQ : Bill of Quantities

BSC : Branch Secondary Canal
CAS : Country Assistance Strategy
CBO : Community Based Organization
CCC : Central Coordination Committee
DAC : District Appraisal Committee

DADO : District Agriculture Development Office

DCC : District Coordination Committee
DDC : District Development Committee

DDG : Deputy Director General

DG : Director General

DHM : Department of Hydrology and Meteorology

DIO : District Irrigation Office
DOA : Department of Agriculture
DOI : Department of Irrigation
DTT : District Technical Team

DWRC : District Water Resources Committee
EIA : Environmental Impact Assessment
EIRR : Economic Internal Rate of Return

EOP : End of Project

ESI : Essential Structure Improvements

ESMF : Environment and Social Management Framework

EU : European Union

FAO : Food and Agriculture Organization

FAR : Financial

FG : Farmer's Group

FM : Financial Management

FMIS : Farmer Managed Irrigation SystemFWDR : Far Western Development RegionFWUA : Federation of Water Users Associations

GDP : Gross Domestic Product GFO : Groundwater Field Office

GO : Group Organizer
GON : Government of Nepal
GWFO : Ground Water Field Office

Ha : Hectare

HLPSC : High Level Policy Steering Committee
ICB : International Competitive Bidding
ICM : Integrated Crop Management

ICR : Implementation, Completion and ResultsICR : Implementation Completion ReportICWM : Integrated Crop and Water Management

ICWMP : Integrated Crop and Water Management Program

IDA : International Development Association

IDD/IDSD : Irrigation Development Division/Irrigation Development Sub Division

IDF : Institutional Development Fund
 IDT : Institutional Development Team
 IEE : Internal Environmental examination
 IMD : Irrigation Management Division
 IMT : Irrigation Management Transfer

IP : Indigenous People

IPDP : Indigenous People Development Plan

IPM : Integrated Pest Management

IPNM : Integrated Pest and Nutrient Management IRDP : Integrated Rural Development Program

ISE : Initial Social Examination

ISEA : Integrated Social and Environment Assessment

ISMU : Irrigation System Management Unit

ISF : Irrigation Service Fee ISN : Interim Strategy Note

IWMI : International Water Management Institute

IWRMP : Irrigation and Water Resources Management Project

IWRP : Integrated Water Resource Policy

JICA : Japan International Cooperation Agency

JT/JTA : Junior Technician / Assistant Junior Technician

LSGP/A : Local Self Governance Policy/Act

M&E : Monitoring and Evaluation

MASSCOT : Mapping System and Services for Canal Operation Technique

MDG : Millennium Development GoalMIS : Management Information System

MOAC : Ministry of Agriculture and Cooperatives

MOF : Ministry of Finance

MOWR : Ministry of Water Resources MSC : Main Secondary Canal

MTA : Management Transfer Assistance

MTR : Mid Term Review

NBD : National Bidding Document NGO : Non Government Organization

NIDV : Nepal Irrigation Development Vision

NISP : Nepal Irrigation Sector Project NPC : National Planning Commission NSC : National Steering Committee

NWP : National Water Plan

NWRS : Nepal Water Resource Strategy : National Vigilance Centre **NVC** OCC : Opportunity Cost of Capital : On-farm Water Management **OFWM** : Operation and Maintenance O&M : Office of the Project Director OPD : Project Appraisal Document PAD **PDO** : Project Development Objective : Project Implementation Plan PIP

PBME : Project Beneficiary Monitoring & Evaluation

PIC : Project Implementation Committee

PICC : Project Implementation and Coordination Committee

PIM : Project Implementation Manual
PIU : Project Implementation Unit
PJM : Participatory Joint Management
PMC : Project Monitoring Committee

PM : Project Manager

PMU : Project Management Unit
PPT : Project Preparation Team
PSC : Project Steering Committee
RAC : Regional Appraisal Committee

RAAC : Regional Appraisal and Approval Committee RAD : Regional Agriculture Director/Directorate

RAP : Resettlement Action Plan

RCC : Regional Coordination Committee

RDs : Regional Directors

RD : Regional Directorate of Agriculture

RFP : Request for Proposal

RFP : Resettlement Policy Framework

RID : Regional Irrigation Director/Directorate

RPSU : Regional Project Support Unit
RPF : Resettlement Policy Framework
SAC : Sub-project Appraisal Committee
SBD : Standard Bidding Document

SC : Secondary Canal

SCC : Scheme Coordination Committee SEA : Social and Environment Assessment

SEMP : Social and Environmental Management Plan

SIL : Specific Investment Loan SMU : Sub-project Management Unit

SSC : Sub-Secondary Canal STW : Shallow Tube Well TA : Technical Assistance

TV : Television

USAID : United States Agency for International Development

VC : Vice Chairman

VDC : Village Development Committee

VCDF : Vulnerable Communities Development Framework

VG : Vulnerable Groups

WB : World Bank

WRIC : Water Resources Information Centre

WUA : Water Users Association

WUAF : Water Users Associations Federation
WUCC : Water Users Coordination Committee

Project Data

Name of the project	Irrigation and Water Resources Management
T. J.	Project
Total cost of the project	\$ 65 million
Donor	The World Bank
Grant assistance of the World Bank (IDA)	\$ 50 million
Investment of GON	\$ 10 million
WUAs' contribution	\$ 5 million
Project commencement date	March 01, 2008
Project completion date	June 30, 2013
Components of the project	Four, namely: A, B, C and D
Components of this Report	Component B
Scope of Component B	Irrigation Management Transfer and essential
	Structural Improvements within selected sub-
	areas ¹ of Kankai, Sunsari Morang, Narayani
	and Mahakali Irrigation Systems, located
	within the Western, Mid-Western and Far
	Western Development Regions. These systems
	are presently under DOI Agency Management.
Total cost Component B	\$ 9.53 ² million
Grant assistance of the World Bank (IDA)	\$ 7.27 million
Investment of GON	\$ 1.82 million
WUAs' contribution	\$ 0.44 million

 $^{^1}$ The original scope of the IWRMP Component B included the transfer of 61,000 ha. This has recently been reduced to 33,900 ha. See Table B1 and B2. 2 Recently reduced from \$11.05 million.

1 Summary

The Irrigation Water Resources Management Project (IWRMP), financed under a grant agreement of the World Bank, comprises of four components:

- A Rehabilitation and Modernization of Irrigation Infrastructure
- B Irrigation Management Transfer Reform
- C Institutional and Policy Support for Improved Water Management
- D Integrated Crop Water Management

This progress report confines itself to details relating Component B being implemented by the Department of Irrigation (DOI).

This report is an update of progress since the previous (Mid-Term) Progress Report. Though subject repetition has been tried to be avoided, some sections my look similar to previous reports.

Notable events that have taken place since the previous Progress Report include:

- The IMT Transfer Agreement at Sunsari Morang Irrigation Project (Sitagunj Canal) was signed on November 25, 2010.
- There has been substantial progress made in preparations necessary for the IMT Agreement signing at NIS Block 8. This is detailed in Section 3 of this report.

2 Introduction

2.1 Report Format

This report mainly covers the activities (update) of the IWRMP Component B for the period from September 2010 through December 2010.

2.2 Project Areas – Map of Nepal

Figure 1, shows the map of Nepal with the areas of intervention of IWRMP Regions. Component B activities are located in large Agency-Managed Irrigation Systems in Eastern, Central and Far-Western regions. Component B (IMT) sites are indicated by the eight-pointed star symbol.

2.3 IRWMP Component B Overview

The overall objective of Component B is to improve irrigation service performance and service delivery to selected irrigation systems in the Terai through the completion and consolidation of Irrigation Management Transfer (IMT) to the relevant Water Users Association (WUAs). The component is designed to address problems exhibited in large public irrigation schemes (Agency Managed irrigation Systems (AMIS)) of below capacity performance, poor O&M, low cost recovery, and inadequate maintenance funds.

Component B is working with 6³ legally empowered WUAs which are (or are intended to be) responsible for the operation and maintenance of 6 existing sub-systems within 4 AMISs. These systems/sub-systems were selected on the basis of condition of infrastructure, receptive user organizations, and relatively favourable socio-political environment. The four AMIS systems are Kankai, Sunsari Morang, Narayani, and Mahakali. These systems are located in the Terai, and the sub-systems included under Component B cover about 33,900 ha. Table B1 indicates the list of original sub-systems and related command areas, and Table B2 lists the current (revised) scope of involvement.

Table B1: Irrigation Systems/sub-systems Originally within Component B

Irrigation System	Schemes/sub-systems	IMT Sub-Project	No. of
		Command Area (Ha)	WUA
Kankai	1. Entire System	7,000	1
(total system 7,000 ha)			
Sunsari Morang	2. Sitagunj SC	8,000	1
(total system 62,000 ha)	3. Ramgunj SC	7,800	1
	4. Biratnagar SC	5,000	1
Narayani	5. Blocks 2 & 8,	6,000	2
(total system 37,000 ha)	6. Blocks 1,3 & 9	8,400	3
	7. Blocks 4, 5 & 6	8,000	3
Mahakali	8. Stage I	4,800	1
(total system 10,800 ha)	9. Stage II	6,000	1
Total	9 Schemes	61,000	14

Table B2: Irrigation Systems/sub-systems Presently within Component B

Irrigation System	Schen	mes/sub-systems	IMT Sub-Project	No. of
			Command Area (Ha)	WUA
Kankai	1.	Entire System	7,000	1
(total system 7,000 ha)				
Sunsari Morang	2.	Sitagunj SC	8,000	1
(total system 62,000 ha)	3.	Ramgunj SC ⁴	7,800	1
Narayani	4.	Block 2	3,000	1
(total system 37,000 ha)	5.	Block 8	3,000	1
Mahakali	6.	Stage I	$5,100^5$	1
(total system 10,800 ha)				
Total	6 Sch	nemes	33,900	6

³ Originally 14, the number has been recently reduced to 6. See Tables B1 and B2.

⁴ In the most recent set of formal discussions between the OPD and the World Bank, Ramgunj SC was not included in the list of sub-project sites for Component B. However, the OPD has indicated to the TA that they intend to include Ramgunj SC under the IWRMP Component B, with the consent of the World Bank. Therefore Ramgunj SC is included here.

⁵ The Mahakali Stage I Command Area has increased from an originally 4,800 ha due to a shift of 300 ha from Stage II Command Area.

The activities of Component B include⁶:

- (a) Completion/consolidation of Management Transfer Plan including streamlining and strengthening of WUAs;
- (b) Essential structural improvements;
- (c) Repair, upgrading, or procurement of buildings, information systems, transportation, and maintenance and information technology equipment;
- (d) Capacity building of WUAs and Department of Irrigation (DOI).


The expected primary outputs of Component B are⁷:

- 1. Efficient and equitable service delivery by financially and institutionally sustainable WUAs;
- 2. Improved physical performance of the irrigation schemes;
- 3. Reliable bulk water delivery by the DOI, according to the IMT Agreement with the respective WUAs.

_

⁶ As per the IDA Mission report (18 – 24 September, 2009).

 $^{^{7}}$ As per the IDA Mission report (18 – 24 September, 2009).



2.4 Institutional and Implementation Arrangement

The overall responsibilities for implementation management of the IWRMP rests with DOI, with guidance and assistance from several committees and teams. For this purpose the GON, in executing the Financial Agreement⁸, created several committees to support the implementation of IWRMP. The DOI created the OPD, within the DOI central office, which is fully staffed with the needed manpower and professionals. OPD is responsible for the overall coordination of the project with other implementing agencies.

Other institutions and groups directing and/or otherwise involved in the implementation or management of IWRMP are:

- a) **Project Steering Committee** (PSC) represented by, but not limited to, the Ministry of Water Resources, Ministry of Agriculture and Cooperatives, Ministry of Finance, National Planning Commission, Water and Energy Commission Secretariat, and the Federation of Water Users Associations of Nepal (FWUA).
- b) **Project Implementation and Coordination Committee** (PICC) conformed by, but not limited to, representatives of DOI and DOA.
- c) **High Level Policy Steering Committee** (HLPSC) including without limitation, representatives of NPC MOF, MOWR and WECS and other senior officials of key stakeholder ministries and agencies.
- d) **National Vigilance Centre**: Independent technical audit of the implementation of the project.
- e) **WECS Project Management Team**: The Project Management Team of WECS to be responsible for planning, implementing, coordinating, supervising, monitoring and evaluating activities to be carried out under component C of the project.
- f) **DOA Project Management Team**: Responsible for, among other activities, planning, implementing, coordinating, supervising monitoring and evaluating activities to be carried out under Component D.
- g) **WUA or Water Users Associations:** a farmer organization with the aim of irrigation water management selected to support the planning and implementation of subprojects.

3 Programmatic Development of Component B (Irrigation Management Transfer Reform)

Component B (Irrigation Management Transfer Reform) of IWRMP aims at improving arrangements and instruments for O&M of selected AMIS by empowering WUAs to sustainably operate, maintain and manage lower portions of the irrigation systems. The transfer of management to the WUAs means turning over governance, management, and maintenance responsibilities of the relevant portions of the irrigation systems. The DOI will continue to operate and maintain the headworks, desilting basins and, in most cases, main canals and head regulators. The WUAs will operate and maintain the transferred portions of the systems and related assets as per the legal transfer agreement guidelines.

-

Financial Agreement, (Irrigation and Water Resources Management Project) between NEPAL and International Development Association, January 31, 2008. GRANT NUMBER HP338-NEP.

The progress of each sub-project, and any related issues, are described below:

A. Kankai Irrigation System (KIS):

All of KIS is included within the IWRMP Component B. In Kankai, the overall progress is relatively advanced compared to other sub-projects. The IMT Agreement was signed in December, 2009. Progress since the previous reporting period is as follows:

Progress on ESI Works:

Four contract packages have been issued in KIS for structural improvements. This includes Project-funded ESI works, as well as associated DOI-funded remedial works. These are detailed below:

Contract package I:

- Works included: Secondary canals S₀ to S₇: Canal reshaping and lining, gabion protection works, village-level bridges (road and foot), pipe outlets, pipe culverts, siphon repairs, retaining walls, gate repairs, cross drainage works.
- Contractor Progress: Contractor has started works in S₃ & S₄ (canal lining works and gabion protection).
- WUA Progress: Reshaping of canals S₇, S₃, S₄ is underway.

Contract Package II:

- Works included: Secondary canals S₈ to S₁₂: gabion protection works, canal reshaping and lining, village-level bridges (road), pipe culverts, pipe outlets, road crossings, drain crossings, cross drainage structures, gate repairs and gate relocations.
- Contractor Progress: Contractor has completed 150 m of vertical lining along Canal S₁₂, foundation for additional sections of lining along additional reaches of Canal S₁₂ is underway; Foundation for lining along 300 m of Canal S₉ is underway; 200m vertical lining reinforcement placement completed and gabion protection works underway on Canal S₈; S₈- Gabion protection works on going, Boulder packing in gabion.
- WUA Progress: Reshaping of S₁₂ substantially complete (manual works remaining); Foundation of lining started and 250 m completed along Canal S₁₂; 300 m of foundation works for lining is underway along Canal S₉; 200m foundation works for lining is completed along Canal S₈.

Contract Package-III:

- Works included: Secondary canals S₁₃ to S₁₆: canal reshaping and lining, pipe outlets. pipe culverts, village-level bridges (road and foot), gate repairs, gabion protection works, road crossings, drain crossings, cross drainage structures.
- Contractor Progress : In $S_{13} + S_{14}$ contractor mobilizing to start construction works.
- WUA Progress: Have initiated collection of funds for their contribution.

Contract Package-IV:

- Works included: Secondary canals S₁₇ to S₂₁: Similar to the contract packages I trough III, i.e.: canal reshaping and lining, pipe outlets. pipe culverts, village-level bridges (road and foot), gate repairs, gabion protection works, road crossings, drain crossings, cross drainage structures, etc.
- Contract issued, but works not yet initiated.

• A detailed Bill of Quantities for ESI works at KIS S_{17} and S_{18} is shown in the attached **Annex 1**, as example of the format used.

Progress on WUA Development:

The WUA is collecting membership fee, maintenance fee and ISF at all branch and tertiary level. Collections of ISF and maintenance fee are ongoing on branches 0-16 and membership fee collection is ongoing on branches 0-21. The office of the WUCC was unable to provide exact figures, but the amount collected of Membership, Maintenance and Irrigation Service Fees are about 60%, 30% and 35% respectively of the total membership. Construction sub-committees have been formed at all 21 branches. The number of members within the various construction sub-committees varies from 7 to 15. A member of the WUCC is the coordinator of each construction sub-committee, and other members provide representation each respective branch and tertiary. At branch 2 the construction sub-committee members are actively monitoring the ESI construction works being carried out by the contractor.

The WUA main committee of KIS prepared an annual budget proposal for the WUA for FY 2067/68. The budget proposal was submitted to the WUA General Assembly and was approved. The budget is attached in **Annex 2**.

The Annual Action Plan for the KIS WUA Training Program has been prepared and submitted to OPD. The Action Plan is attached in **Annex 3.**

Progress on Water Management Action Plan:

An Action Plan and Budget for Development of KIS Canal Operation Plan has been prepared and submitted to OPD. The plan and budget is attached in **Annex 4**.

Current Issues within KIS include:

1. Delays in budget disbursements to DOI's field offices have prevented implementation of institutional strengthening activities, water management activities, and many WUA-related ESI activities. Budgets must be made available before progress can be made in these essential areas. This is a critical constraint.

B. Sunsari Morang Irrigation System (SMIS)

In SMIS (Sitagunj) the IMT Agreement was signed on November 25, 2010. Within the Ramgunj sub-system, preparations have commenced and are underway in advance of the signing of the IMT Agreement. The progress of the IMT implementation at SMIS within the present reporting period is as follows:

Progress on ESI Works:

Checking of design and bill of quantities was completed by the Component B TA and submitted to the SMU of SMIS. It is expected that the document will be forwarded to the OPD for approval.

Progress on WUA Development:

i. Sitagunj Sub-secondary system:

- An Annual Action Plan and Budget for Sitagunj WUA and SMU Staff Training and associated budget for the fiscal year 067/068 has been completed and submitted to OPD for funding (Annex 5).
- An Action Plan and Budget for Development of a Canal Operation Plan for SMIS Sitagunj Canal for the fiscal year 067/068 has been completed and submitted to OPD for funding (**Annex 6**).
- An Action Plan and Budget for preparation of Parcellary Mapping of SMIS Sitagunj has been completed (**Annex 7**) and submitted to OPD for funding.
- A Draft of ESI Guidelines has been completed and is ready for use by WUAs and SMU staff in upcoming ESI works.
- Preparation of a Cost Estimate for ESI works, and deferred maintenance to be carried out by DOI, has been completed, including review by the Component B TA.
- Post-IMT Agreement WUC meetings have been completed at canal subbranches F and I have been conducted, and also WUCC meetings at associated branch levels. These meetings are regarding ISF and membership fee collection, establishment of WUA office, demarcation of area and operation and maintenance of canal systems.

ii. Ramgunj Sub-secondary system

- Name list collection of Water Users has been completed
- Elections are completed at 127 Water Courses (out of 235 total). Elections at the remaining Water Courses are progressing and will be completed by the end of Falgun, 2067 (mid-March 2011).

Current issues within SMIS include:

- 1. Similar to KIS, delays in budget disbursements to DOI's field offices have prevented implementation of institutional strengthening activities, water management activities, etc.
- 2. Establishment of the Sitagunj WUA office is delayed due to delays in WUA actions (meetings and ISF collection).
- 3. Rapid Appraisal & Asset Management Plan Development is being delayed in Ramgunj because WUA formation is incomplete.

C. Narayani Irrigation System (NIS) (Block 2 & 8)

The sub-project areas of Block 2 and 8 have been targeted as the first intervention package at NIS. There has been substantial activity at NIS during this reporting period, primarily related to pre-IMT Agreement preparations for NIS Block 8. This is detailed below:

Progress on NIS Action Plan:

An Action Plan for Pre-Agreement Activities was prepared by the SMU and WUA of NIS Block 8. The Action Plan covers all activities needed to be completed prior to the signing of the IMT Agreement for Block 8. The Action Plan is attached as **Annex 8**. The following items detail the progress in the activities of the Pre-Agreement Action Plan:

1. Review and Correction of Agreement Document: The main agreement document was reviewed and corrected by the project with the assistance of TA. The corrected

- document was handed over to Banka Bahadur Mahato, Chairman of Block 8, for further review and suggestions. Similarity, one copy of the agreement was given to project office.
- 2. Review and Correction of all Annexes to the Agreement: All annexes were corrected and revised except Annex 18. (Annex 18 covers minutes of WUA meetings. These were not available to date, so will be attached later.)
- 3. Review and Correction of Bylaws of WUA: The Bylaws of the WUA were reviewed and corrected with the assistance of TA, in consultation with the chairman, vice chairman, and secretary of WUCC of NIS block 8. One copy of WUA bylaws was provided to them for further discussion in their WUA committee.
- 4. <u>Revisions to Rapid Appraisal</u>: All necessary data needed for the RA were reviewed and revised as needed. The revised Rapid Appraisal report has been provided to the OPD.
- 5. Agenda of Decisions on water availability, WUA formation & ISF collection works:
 - i. Water Availability in Block 8
 - ii. Election/Formation of WUA in Block 8
 - iii. Membership and ISF Collection norms Setting & Process

Decisions Made:

a. Areas and water availability are to be based on original design parameters. The following irrigation service rate in Block 8 is agreed by both the SMU and the WUA of Block 8:

S.N.	Item	BSC 1	SSC 12	MSC	BSC 3	SSC 13	BSC 4	BSC 5	SSC 14
1.	Area (ha)	552	79	895	464	99	223	129	58
2.	Discharge 1/s	657	93	1055	546	117	267	152	68

NOTE: BSC = Branch Secondary Canal; MSC = Main Secondary Canal; SSC = Sub-Secondary Canal

- b. Norms for Voters & Election.
 - Membership and ISF receipts should be given to members of Block Committee and Branch Committee for distribution.
 - The Membership Roster of ISF Collection should be completed by 25th Poush (9 January, 2011).
 - The Branch Committee has the authority to decide whether to impose the ISF on un-irrigated land, or not.
 - Toli committee members will consist of 7 persons of which 2 women and 1 dalit is compulsory.
 - Any farmer having land on multiple tertiary canals has only 1 vote, and can vote in only 1 tertiary election.
 - The Irrigation Service Fee rate will be NRs. 7/kattha (1 kattha = about 338.63 m²).
 - The Membership & Entry Fee = Rs.21 per member
 - The Renewal Fee of membership = Rs.10 per member
 - Any farmer not having membership, or having membership but having not paid ISF, will not be entitled to vote.
- c. Norms of distribution of ISF collected among different Committees

- Government 20% of Total Collection
- Toli Committee retains 50% of Total Collection
- Branch Committee retains 20% of Total Collection
- Block Committee retains 10% of Total Collection
- d. Irrigation Service fee Collection Plan
 - Receipts will be distributed to Block & branch members.
 - The members will contact Tertiary Chairman after reformulation/ election of Toli Committee.
 - The Toli Committee chairperson and secretary prepare the list of all the members who will irrigate the field.
 - The Toli Committee Secretary then will start collecting the ISF as fixed in financial plan.
- e. Office Establishment & Operation
 - The block committee office is established in a room given by the Health post, Materuwa. The WUA has started meeting in this office which needs to be supplied with minimum lot of furniture and small kit of Stationary to initiate primary cost works. The project should think on it.

6. Agenda for Financial Plan Decisions

- i. Review and finalization of Financial Plan
- ii. Concurrence on new ISF rate required to meet O&M cost of canal system in Block-8.

(Note that Piyush Kr. Sharma facilitated the session and rigorous discussion was held to arrive at the conclusion. The following financial plan was agreed upon unanimously by WUA, with signed minutes as documentation.)

Decisions Made:

- a. Office Operation Cost
 - a. Block Committee Rs.62.5/ha.
 - b. Branch Office Rs.39/ha.
- b. Operation and maintenance cost

a. MSC - Rs.141/ha.
 b. BSC - Rs.412/ha.
 c. SSC - Rs.188/ha.
 d. Tertiary - Rs.7.50/ha.

 Total - Rs.922/ha.

c. Regarding ISF rate and collection the committee agreed on the following breakdown of ISF Collection rate

Fiscal Year	Rate	Unit
2067/68	140	bigha /year
2068/69	200	**
2069/70	350	"
2070/71	500	"
2071/72	615	"

NOTE: 1 bigha (बिघा) = 20 kattha (কঠা) = about 6,772.6 m² or 0.67 ha

- 7. Agenda for Decisions on WUA rules & agreement document (Dec 30, 2010)
 - i. Discussion & finalization of WUA Rules
 - ii. Discussion on Final Agreement document and annexes
 - iii. Process of forwarding agreement document to Project & IWRMP

Conclusions and Recommendation

- 1. All activities of the Action Plan except item no. 8 (concerning elections) have been completed with the intense participation of WUA members and the project manager.
- 2. Regarding item no. 8, elections, WUA and project staff are making substantial efforts to collect the name lists and to distribute memberships as required before the elections of the Tertiary committees. The previous name list collected by the SMU needed considerable correction. To facilitate this work it is strongly recommended to the NIS SMU provide a minimal amount of support (meals and snacks) for 1 month to the 5 members of the WUA who are making intense effort in this regard.
- 3. Long duration off-site trainings of SMU staff at the peak period of work need to be reviewed, as this has caused delays in IWRMP IMT progress to date.
- 4. Substantial progress on WUA election activities is necessary prior to the Agreement.
- 5. Newly formed tertiary members need to be heavily oriented on IMT objectives and process. This is of high priority, as many tertiary farmers have become members.
- 6. Project should plan an orientation training for elected members who are new and do not know the election process, devoted to practical actions for field-level implementation of IMT objectives.
- 7. Project staff, including SMU members, should visit the project site and help the WUA committee by encouraging, guiding, and providing minimum logistic support, especially during preparations for and at elections.
- 8. In general, the WUA is engaged and ready, and farmers are enthusiastic for new elections, but the involvement and support of NIS SMU project staff is needed.
- 9. IMT preparatory activities in Block 2 could not be initiated due to internal conflicts among WUA and water users.

Current issues within NIS include:

1. There is an internal dispute at Narayani Block 2 involving the management of the WUA. Legal action is underway to attempt to resolve this dispute. Until the dispute is resolved the completion of an IMT Agreement at Block 2 is highly unlikely. The time required for resolution, and the outcome, can not be predicted. Resolution may involve a new election, which will require additional time. Significant delays seem inevitable at Block

Note that activities in the other Blocks at Narayani (Blocks 1, 3, 4, 5, 6, 9) are not anticipated under the IWRMP.

D. Mahakali Irrigation System (MIS) (Stage I)

The sub-project areas of Stage I have been targeted as the first intervention package at MIS. There has been limited progress at MIS since the signing of the IMT Agreement. The progress of the IMT implementation at MIS (Stage I) within the present reporting period is as follows:

Progress on ESI and DOI Maintenance Works

Recently, the ESI estimate, design works and design review have been completed. Approval and tender works will be started in near future.

Progress on WUA development

Irrigation Service Fee has been collected (NRs. 89076)

The WUA has cleaned silt from Bhujala branch of Block A and Chunderia and Suda branch of Block D.

Progress on Water Management

No progress has been made on System Calibration, Water Availability Analysis and Canal Operation and Maintenance Plan Development.

E. Miscellaneous

- 1. A training on Component D activities was conducted for SMU staff and agricultural staff by OPD in all IWRMP IMT systems.
- 2. In response to a request by the World Bank's fifth Implementation Review Mission/Mid-Term Review (Sept 26 Oct 7, 2010), the Component B TA assisted the IMD to prepare two documents: (1) a proposal for assistance to the IWRMP, and (2) a long term vision document. These have been forwarded to the DOI Director General for review and transmittal to the World Bank.

Status of the Management Transfer Process

Irrigation System		Kankai, Jhapa	Sunsari	Morang	Na	rayani	Mahakali	Total
Schemes and sub-systems		Whole System	Sitagunj SC	Ramgunj SC	Block 2	Block 8	Stage I Kanchanpur	6 Schemes
Command Area (Ha)		7,000	8,000	7,800	6	,000	5,100	33,900
No of WUA		1	1	1	1	1		6
	Status	Completed	Completed		Completed	Completed	Completed	
Introductory Workshop	Responsible Agency	OPD	OPD		OPD	OPD	OPD	
Dissemination of WUA guideline	Status	Completed	Completed		Completed	Completed	Completed	
and other information	Responsible Agency	OPD	OPD		OPD/SMU	OPD	OPD	
Sensitization and orientation	Status	Completed	Completed		Completed	Completed	Completed	
activities for WUA and Field Staff	Responsible Agency	SMU	OPD/SMU		OPD	OPD/SMU	OPD/SMU	
MILIA constitution revision in the	Status	Completed	Completed		Completed	Completed	Completed	
WUA constitution revision in the context of IMT	Responsible Agency	OPD/SMU/ Sahara, Nepal	SMU/TA		SMU/TA	SMU/TA	SMU/TA	
	Status	Completed	Completed		Completed	Completed	Completed	
Update WUA inventory	Responsible Agency	OPD/SMU/ Sahara, Nepal	OPD/SMU/TA/ Sahara, Nepal		SMU/WUA	SMU/WUA	SMU/WUA	
Dancellan , manain a	Status	2000 ha completed						
Parcellary mapping	Responsible Agency	OPD/SMU						
2 nd & 3 rd Consultation on MTA	Status	Completed	Completed		Completed	Completed	Partially Completed	
2 do conducación en mini	Responsible Agency	OPD/SMU/ Sahara, Nepal	Sahara, Nepal		Neighbourhood Society/SMU	Neighbourhood Society/SMU/OPD	SMU/OPD	
10.7	Status	Completed	Completed		Not Completed	Not Completed	Completed	
IMT Agreement Signed	Responsible Agency	OPD/SMU	OPD/SMU		OPD/SMU	OPD/SMU	OPD/SMU	
WUA formation on the basis of	Status	Completed	Completed					
canal network	Responsible Agency	SMU	SMU					
Updating AMP, IMT docs, FMP,	Status	Completed	Completed		On going	Completed	Completed	
ESI etc.	Responsible Agency	OPD/SMU	OPD/SMU/TA		OPD/SMU/TA	OPD/SMU/TA	OPD/SMU/TA	

Irrigation System		Kankai, Jhapa	Sunsari	Morang	Nar	ayani	Mahakali	Total
Schemes and sub-systems		Whole System	Sitagunj SC	Ramgunj SC	Block 2	Block 8	Stage I Kanchanpur	6 Schemes
	Status	Completed	Completed		Completed	Completed	Completed	
Information Dissemination on IMT	Responsible Agency	OPD/SMU/ Sahara, Nepal	SMU/OPD		Neighbourhood society/SMU	Neighbourhood society/SMU	SMU/OPD	
Maraitanian Viait	Status	Two completed	One completed				One Completed	
Monitoring Visit	Responsible Agency	OPD	OPD				OPD	
Orientation to Field Staffe		Completed	Completed				Completed	
Orientation to Field Staffs		OPD	OPD				OPD	

4 Social and Environmental Safeguards

4.1 Environmental and Social Screening

The IWRMP subprojects are required to be screened against the set of environmental and social criteria derived from GON regulations and the World Bank's safeguard policies. These include subproject type threshold, location, and potential impacts, as well as a list of negative items that cannot be funded under the project. Desk screening of available information will be field verified. The screening process establishes the level of social and environmental investigation necessary for a subproject and highlights the potential issues. The screening of a subproject results one of the following:

- Subproject is exempted from formal environmental and social investigations (IIEE/ISE and EIA/SIA). Subproject will have simple subproject-specific SSEMP;
- Subproject requires IIEE/ ISE;
- Subproject requires detailed EIA / SIA;
- subproject is ineligible for funding under IWRMP as it fall under negative items list.

The SEMP identifies and assesses the social and environmental impacts resulting from the proposed development activities and prepares a management plan with mitigation measures including the cost of mitigation, monitoring, auditing and capacity building. The SEMP must be prepared for each sub-project, even if no EIA/IEE is required (as per the Environmental Protection Rules 1997, 1999 of GON) and it should be site specific. The objective of SEMP is not only to mitigate the adverse (or negative) social and environmental impacts but at the same to enhance the positive impacts. It should contain a detail description of the potential social and environmental impacts (both during construction and operation and maintenance), mitigation measures and mechanisms for both implementation and monitoring for each sub-project activity. The SEMP should be properly and adequately integrated in over all planning, designing, budgeting and implementing of a sub-project. In fact, SEMP will be integral part of the sub-project plan.

4.2 SEMP Status

In Kankai SEMP Guideline Orientation Training was conducted for 6 SMU staff. SMU staff then completed an SEMP Guideline and this was submitted to the World Bank.

OPD is planning to conduct a similar orientation training for NIS, SMIS, and MIS SMU staff in the near future.

5 Financial Management Status

No change during this reporting period.

6 Governance and Anti Corruption Plan

No change during this reporting period.

7 Identified Issues and Suggestions

- Nepal is in a phase of political transition. New statutes have been drafted by the congressional assemblies in order to address demands of citizens who believe they were excluded from the main stream of state politics in the past. The practice of blocking roads and calling strikes to call attention to various issues has become part of daily life in Nepal. This disrupts all activities and hinders the Project's ability to meet its targets. The situation will likely persist for the foreseeable future. The IWRMP must function within this context, and can best address the situation by recognition of the uncertainty in planning phases.
- Lack of technical manpower has delayed the progress of implementation at some subproject locations. DOI is fully aware of the issue and has been trying to overcome the problem.
- Lack of budget disbursement by GON to the SMUs has severely constrained all types of field activities. This is understood to be caused by Parliamentary and related political issues which delayed higher level budgetary approvals for the current fiscal year. This must be rectified if progress is to be made under the IWRMP.
- Within the present IWRMP staffing structure the Project's capacity for training program development and implementation is constrained by a shortage of experienced specialists. Additionally, the present implementation structure of the IWRMP (and similar projects) is not entirely conducive to a high degree of institutional memory within the DOI and adequate post-Project monitoring, evaluation, and follow-up support. These issues are recognized by the DOI, Component B TA, and World Bank. At the request of the World Bank the Component B TA has assisted the Irrigation Management Department (IMD) of the DOI to prepare a proposal for increased involvement in the IWRMP, and also a longer term vision statement for the involvement of the IMD in the area of IMT in general within Nepal. If the proposal and vision statement are adopted and funded by the GON and/or World Bank (and/or other funding sources), the increased involvement of the IMD is expected to address these issues to a large extent.
- Approximately 1 year has passed since the mobilization of Component B TA staff. It is now apparent that TA staffing needs are somewhat different than as originally conceived. A Financial Management Specialist has already been engaged to assist in addressing critical financial management needs within the DOI. In addition, an increased level of effort is particularly needed in the areas of domestic Sociologist/Institutional development Specialist and domestic Water Management Expert. The TA has prepared a revised staffing schedule which addresses this need and forwarded this to the OPD. The TA is awaiting the OPD's approval to take action in this regard.

8 Staffing Activities

No change during this reporting period.

ANNEXES

Annex 1: KIS Bill of Quantities for ESI works, S_{17} and S_{18}

BILL OF QUANTITIES for KIS S_{17} and S_{18} $^{2066/067}$

EIDD#1/KIS-IV Contract No.: EIDD#1/KIS-IV Package No.:

Name of Project: Kankai Irrigation System

Name of Works: Construction and Improvement of Canals and Structures Location: Main Canal, Secondaries (S17 and S18) and Service Road

Earthwork in occavation in foundation in ordinary soil including disposal up to 10m lead & 1.00m lift, all complete and specification in the care of t	SN	Particulars	Unit	Quantity	Rate, NRs	Amount, NRs	Remarks
disposal up to 10m lead & 1.50m lift, all complete 2	1		Oint	Quantity	rate, itits	Amount, MA	Remarks
2	'		m2	1000 24	175 50	220425.25	
water including disposal up to 10m lead & 1.50m lift, all complete m3 287.12 506.37 145389.95	2		IIIO	1009.34	175.53	320123.23	
Searthwork in tilling by ordinary soil from borrow pit soil with lead kind for truck in earther/gravel road/§ a normal lift, all complete m3 3398.24 236.37 8033800.29	2		m2	207.42	F06 27	145200.05	
Ikm (by truck in earthen/gravel road) & normal lift, all complete Earthwork in excavation canal in ordinary soil including disposal up to 10m lead & 1.50m lift., all complete Earthwork in structural backfilling by ordinary soil oxiding disposal up to 10m lead & 1.50m lift., all complete Earthwork in structural backfilling by ordinary soil oxiding disposal up to 10m lead & 1.50m lift., all complete Earthwork in structural backfilling by ordinary soil oxidinary oxidinary soil oxidinary so	2		IIIO	207.12	506.37	140000.90	
### Earthwork in excavation canal in ordinary soil including disposal up to 10m lead & 1.50m lift, all complete all complete lead & lift, all comple	3		a	22200 04	000.07	0000000000	
Up to 10m lead & 1.50m lift., all complete			1113	33988.24	236.37	8033800.29	
Earthwork in structural backfilling by ordinary soil with normal lead & lift, all complete m3	4		0	0557.44	457.50	400070.50	
lead & lift, all Complete	_		IIIS	2557.44	157.53	402873.52	
Earthwork in making bank by using ordinary soil obtained from the canal excavation, breaking soil lumps, forming profile including dressing and adjustment of slope and grade of bank as well as canal (upto 1.5m lift and 30m lead), all complete 7 Earthwork in backfilling from borrow pit, all complete 8 Supplying of 9" rubber seal (of required specification) as per office instruction at at site all complete, all complete 9 Plain Cement Concrete work in ratio 1:3:6 for foundation, vertical faces, walls including supply of materials (haulage distance up to periodis) and the complete and the complete including supply of materials (haulage distance up to periodis) and the complete of periodis and the complete including haulage upto 30 m, all complete 12 Supplying a filling by stones in the foundation and levelling including haulage upto 30 m, all complete 13 Supplying and filling of boulder in gabion crate boxes, tying, tightening, closing from top, etc all complete cutting, netting, making rectangular gabion box with mesh size of 100x100 mm with two-way double knot etc all complete withing, nailing as per drawing etc all complete binding wire cutting, netting, making rectangular gabion box with mesh size of 100x100 mm with two-way double knot etc all complete withing, nailing as per drawing etc all complete binding wire & place and the complete withing wooden forms including supply & selection of materials, fixing, nailing as per drawing etc all complete with cutting, bending, binding wire & placing profice inforcement with cutting, bending, binding by binding wire & place inforcement with cutting, bending, binding by binding wire & placing or place with cutting, bending, binding by binding wire & place inforcement with cutting, bending, binding by binding wire & placing or place with the cutting of wooden gate as per instruction, including servicing, painting etc all complete 10 Supplying of 110 Step for more than a place of the place of the material in rain-cut and depressed portion of service road of Reach 1	5	0 , ,	a	2160.06	EC 0E	101540.00	
the canal excavation, breaking soil lumps, forming profile including dressing and adjustment of slope and grade of bank as well as canal (upto 1.5m lift and 30m lead), all complete m3 13.52 213.79 2890.44 m3 13.52 213.79 2			m3	2160.86	56.25	121548.38	
including dressing and adjustment of slope and grade of bank as well as canal (upto 1.5m lift and 30m lead), all complete 7 Earthwork in backfilling from borrow pit, all complete 8 Supplying of 9' rubber seal (of required specification) as per office instruction at at site all complete, all complete 9 Plain Cement Concrete work in ratio 1:36 for foundation, vertical faces, walls including supply of materials (haulage distance up to faces, walls including supply of materials (haulage distance up to faces, walls including supply of materials (haulage distance up to faces, walls including supply of materials (haulage distance up to faces, walls including supply of materials (haulage distance up to faces, walls including supply of materials (haulage distance up to faces, walls including supply of materials (haulage distance up to faces, walls including supply of materials (haulage distance up to faces, walls including supply of materials (haulage distance up to faces, walls including supply of materials (haulage distance up to faces, walls including supply of materials (haulage distance up to faces, walls including supply of materials (haulage distance up to faces, walls including supply of materials (haulage distance up to faces, walls including supply of materials (haulage distance walls) and faces, walls including supply of materials (haulage distance walls) and faces, walls including supply of materials (haulage distance walls) and faces, walls including supply of materials (haulage distance walls) and faces, walls including supply of materials (haulage distance walls) and faces, walls including supply of materials (haulage distance walls) and faces, walls including supply of materials (haulage distance walls) and faces, walls including supply of materials (haulage distance walls) and faces, walls including supply of materials (haulage distance walls) and sales (haulage	ь						
well as canal (upto 1.5m lift and 30m lead), all complete m3 2530.41 123.19 311721.21							
The company of the				0500.44	100.10	044704.04	
Supplying of 9" rubber seal (of required specification) as per office instruction at at site all complete. all complete prince of office instruction at at site all complete. all complete prince of office instruction at at site all complete. all complete prince of office instruction at at site all complete. all complete prince of office instruction at at site all complete. all complete prince of office instruction, including supply of materials (haulage distance up to prince of office instruction). The prince of office instruction including supply of materials (haulage distance up to prince office). The prince of office instruction including supply of materials (haulage distance up to prince office). The prince of office instruction including supply of office instruction including haulage upto 30 m, all complete prince office instruction. The prince of office instruction including haulage upto 30 m, all complete in graph of the prince office instruction including haulage upto 30 m, all complete instruction, including supply office of office instruction including supply office office instruction, including supply office office instruction, including supply office office instruction, including servicing, painting et all complete instruction, including servicing,							
office instruction at at site all complete. In the complete of			m3	13.52	213.79	2890.44	
Plain Cement Concrete work in ratio 1:3:6 for foundation, vertical faces, walls including supply of materials (haulage distance up to maximum propertical faces, walls including supply of materials (haulage distance up to maximum propertical faces, walls including supply of materials (haulage distance up to maximum propertical faces, walls including supply of materials (haulage distance up to maximum propertical faces, walls including supply of materials (haulage distance up to maximum propertical faces, walls including supply of materials (haulage distance up to maximum propertical faces, walls including supply of materials (haulage distance up to maximum propertical faces, walls including supply of materials (haulage distance up to maximum propertical faces, walls including supply faces, removing demolished materials 10m away from site, all complete maximum propertical faces, walls including haulage upto 30 m. all complete maximum propertical faces, walls including haulage upto 30 m. all complete maximum propertical faces, walls including supply and filling of boulder in gabion crate boxes, tying, tightening, closing from top, etc all complete maximum propertical faces, walls including supply and falling of propertical faces, walls are all complete maximum propertical faces, walls are all complete maximum propertical faces, walls are all complete walls are all complete with propertical faces are all faces and faces and faces are all faces and faces and faces and fa	8			250.00	047.54	044005.00	
faces, walls including supply of materials (haulage distance up to Plain Cement Concrete work in ratio 1:24 for foundation vertical faces, walls including supply of materials (haulage distance up to Demolishing of PCC or mortared concrete & removing demolished materials 10m away from site, all complete m3 88.8.18 8043.76 7144306.76	_		rm.	250.00	847.54	211885.00	
Plain Cement Concrete work in ratio 1:2:4 for foundation vertical faces, walls including supply of materials (haulage distance up to masses, walls including supply of materials (haulage distance up to masses, walls including supply of materials (haulage distance up to masses, walls including supply of materials (haulage distance up to masses, walls including supply of materials (haulage distance up to masses, walls including supply of materials (haulage up to 30 m, all complete masses, walls including haulage up to 30 m, all complete masses, walls filling of boulder in gabion crate boxes, tying, tightening, closing from top, etc all complete masses of 100x100 mm with two-way double knot etc all complete masses of 100x100 mm with two-way double knot etc all complete masses of 100x100 mm with two-way double knot etc all complete masses of 100x100 mm with two-way double knot etc all complete masses of 100x100 mm with two-way double knot etc all complete masses of 100x100 mm with two-way double knot etc all complete masses of 100x100 mm with two-way double knot etc all complete masses of 100x100 mm with two-way double knot etc all complete masses of 100x100 mm with two-way double knot etc all complete masses of 100x100 mm with two-way double knot etc all complete masses of 100x100 mm with two-way double knot etc all complete with 10x100 masses of 100x100 mm with two-way double knot etc all complete with 10x100 masses of 100x100 mm with two-way double knot etc all complete with 10x100 mm with 10x100	9			207.72	6706.70	144400744	
faces, walls including supply of materials (haulage distance up to Demolishing of PCC or mortared concrete & removing demolished materials 10m away from site, all complete m3 44.58 874.00 38962.92	10		ms	201.12	0/90./8	1411827.14	
Demolishing of PCC or mortared concrete & removing demolished materials 10m away from site, all complete m3 44.58 874.00 38962.92	10		m2	000 40	0042.76	74.44206.76	
demolished materials 10m away from site, all complete m3 44.58 874.00 38962.92 12	4.4		IIIO	000.10	0043.76	7144306.76	
Supplying & filling by stones in the foundation and levelling including haulage upto 30 m, all complete	11	o o	m3	11 50	974.00	20062.02	
including haulage upto 30 m, all complete 3	12		1113	44.36	674.00	30902.92	
13 Supplying and filling of boulder in gabion crate boxes, tying, tightening, closing from top, etc all complete 14 Supplying of 10 SWG medium coated G.I wire including wire cutting, netting, making rectangular gabion box with mesh size of 100x100 mm with two-way double knot etc all complete. 15 Making wooden forms including supply & selection of materials, fixing, nailing as per drawing etc all complete 16 Supplying of steel reinforcement with cutting, bending, binding by binding wire & placing in position as shown in the drawings, all kg. 17 Steel gate repair work as per instruction, including servicing, painting et all complete 18 H/R & C/R steel gate repair as per instruction, including servicing, painting etc all complete 19 Supplying, fitting and fixing of wooden gate as per instruction, all depressed portion of service road of Reach 1 of main canal including spreading spreading and compaction etc all complete 20 Supplying and filling of river bed material in rain-cut and depressed portion of service road of Reach 1 of main canal including spreading and compaction etc all complete 21 Supplying and filling of river bed material in rain-cut and depressed portion of service road of Reach 1 of main canal including spreading and compaction etc all complete 22 Supplying a slaying of NP2 hume pipe of diameter as given below with its accessories with 1:2 cement plaster, jute etc including 100m haulage, all complete 23 juge of the property	12	11,000	m3	20.66	2020 42	112212 72	
tightening, closing from top, etc all complete 14 Supplying of 10 SWG medium coated G.I wire including wire cutting, netting, making rectangular gabion box with mesh size of 100x100 mm with two-way double knot etc all complete. 15 Making wooden forms including supply & selection of materials, fixing, nailling as per drawing etc all complete 16 Supplying of steel reinforcement with cutting, bending, binding by binding wire & placing in position as shown in the drawings, all binding wire & placing in position as shown in the drawings, all listed gate repair work as per instruction, including servicing, painting etc all complete 17 Steel gate repair work as per instruction, including servicing, painting etc all complete 18 H/R & C/R steel gate repair as per instruction, including servicing, painting etc all complete 19 Supplying, fitting and fixing of wooden gate as per instruction, all depressed portion of service road of Reach 1 of main canal including spreading and compaction etc all complete 20 Supplying & laying of NP2 hume pipe of diameter as given below with its accessories with 1:2 cement plaster, jute etc including 100m haulage, all complete 21 Supplying & laying of NP2 hume pipe of diameter as given below with its accessories with 1:2 cement plaster, jute etc including 100m haulage, all complete 22 Dewatering and diversion work for foundation, all complete 23 Dewatering and diversion work for foundation, all complete 24 Dewatering and diversion work for foundation, all complete 3327809.38	12		1113	36.00	2920.42	113212.12	
Supplying of 10 SWG medium coated G.I wire including wire cutting, netting, netting, making rectangular gabion box with mesh size of 100x100 mm with two-way double knot etc all complete. Making wooden forms including supply & selection of materials, fixing, nailing as per drawing etc all complete m2 3461.99 182.88 633128.73 16 Supplying of steel reinforcement with cutting, bending, binding by binding wire & placing in position as shown in the drawings, all kg. 40993.41 80.65 3306118.52 17 Steel gate repair work as per instruction, including servicing, painting etc all complete No. 6.00 25000.00 150000.00 18 H/R & C/R steel gate repair as per instruction, including servicing, painting etc all complete No. 9.00 40000.00 360000.00 19 Supplying, fitting and fixing of wooden gate as per instruction, all No. 36.00 8000.00 288000.00 20 Supplying and filling of river bed material in rain-cut and depressed portion of service road of Reach 1 of main canal including spreading and compaction etc all complete m3 1806.00 830.52 1499919.12 21 Supplying & laying of NP2 hume pipe of diameter as given below with its accessories with 1:2 cement plaster, jute etc including 100m haulage, all complete i) 300mm dia No. 4.00 4432.67 17730.68 ii) 450mm dia No. 4.00 5362.32 10724.64 22 Dewatering and diversion work for foundation, all complete job. 1.00 L.S. 75000.00 Total VAT 3327809.38	13		m3	303.75	2276.48	601/180 80	
cutting, netting, making rectangular gabion box with mesh size of 100x100 mm with two-way double knot etc all complete. 15 Making wooden forms including supply & selection of materials, fixing, nailing as per drawing etc all complete 16 Supplying of steel reinforcement with cutting, bending, binding by binding wire & placing in position as shown in the drawings, all 17 Steel gate repair work as per instruction, including servicing, painting etc all complete 18 H/R & C/R steel gate repair as per instruction, including servicing, painting etc all complete 19 Supplying, fitting and fixing of wooden gate as per instruction, all odepressed portion of service road of Reach 1 of main canal including spreading and compaction etc all complete 19 Supplying & laying of NP2 hume pipe of diameter as given below with its accessories with 1:2 cement plaster, jute etc including 100m haulage, all complete 10 j 300mm dia 10 j 450mm dia 10 j 450mm dia 10 j 450mm dia 10 j 450mm dia 10 j 5598533.76 10 j 1417.50 j 184.03 j 260862.53 11 j 450ms dia judicing supply ke selection of materials, microbid as a sper instruction, finding have been death of the drawings, all and the properties of the properties of the part of the properties of the prop	1.4		1110	303.73	2270.40	031400.00	
100x100 mm with two-way double knot etc all complete. m2	14						
Making wooden forms including supply & selection of materials, fixing, nailing as per drawing etc all complete Supplying of steel reinforcement with cutting, bending, binding by binding wire & placing in position as shown in the drawings, all kg. 40993.41 80.65 3306118.52 17 Steel gate repair work as per instruction, including servicing, painting etc all complete No. 6.00 25000.00 150000.00 18 H/R & C/R steel gate repair as per instruction, including servicing, painting et all complete No. 9.00 40000.00 360000.00 19 Supplying, fitting and fixing of wooden gate as per instruction, all No. 36.00 8000.00 288000.00 20 Supplying and filling of river bed material in rain-cut and depressed portion of service road of Reach 1 of main canal including spreading and compaction etc all complete 10 Supplying & laying of NP2 hume pipe of diameter as given below with its accessories with 1:2 cement plaster, jute etc including 100m haulage, all complete i) 300mm dia No. 12.00 3252.18 39026.16 ii) 450mm dia No. 4.00 4432.67 17730.68 iii) 600mm dia Dewatering and diversion work for foundation, all complete Job. 1.00 L.S. 75000.00 VAT			m2	1417 50	184 03	260862 53	
fixing, nailing as per drawing etc all complete Supplying of steel reinforcement with cutting, bending, binding by binding wire & placing in position as shown in the drawings, all Steel gate repair work as per instruction, including servicing, painting etc all complete No. 6.00 25000.00 150000.00 H/R & C/R steel gate repair as per instruction, including servicing, painting et all complete No. 9.00 40000.00 360000.00 Supplying, fitting and fixing of wooden gate as per instruction, all depressed portion of service road of Reach 1 of main canal including spreading and compaction etc all complete Supplying & laying of NP2 hume pipe of diameter as given below with its accessories with 1:2 cement plaster, jute etc including 100m haulage, all complete i) 300mm dia No. 12.00 3252.18 39026.16 ii) 450mm dia No. 2.00 5362.32 10724.64 22 Dewatering and diversion work for foundation, all complete Total VAT No. 340993.41 80.65 33128.73 40993.41 80.65 3306118.52 40993.41 80.65 3306118.52 40993.41 80.65 3306118.52 40993.41 80.65 3306118.52 150000.00 150000.00 150000.00 150000.00 150000.00 150000.00 160000.00 160000.00 160000.00 160000.00 160000.00 160000.00 160000.00 160000.00 160000.00 160000.00 160000.00 160000.00 170000.00 180000.	15		2	1417.00	101.00	200002.00	
16 Supplying of steel reinforcement with cutting, bending, binding by binding wire & placing in position as shown in the drawings, all longing wire & placing in position as shown in the drawings, all longing wire & placing in position as shown in the drawings, all longing servicing, painting etc all complete longing longing	13		m2	3461 99	182 88	633128 73	
binding wire & placing in position as shown in the drawings, all Steel gate repair work as per instruction, including servicing, painting etc all complete H/R & C/R steel gate repair as per instruction, including servicing, painting etc all complete No. 9.00 40000.00 360000.00 Supplying, fitting and fixing of wooden gate as per instruction, all No. 36.00 8000.00 288000.00 Supplying and filling of river bed material in rain-cut and depressed portion of service road of Reach 1 of main canal including spreading and compaction etc all complete Supplying & laying of NP2 hume pipe of diameter as given below with its accessories with 1:2 cement plaster, jute etc including 100m haulage, all complete ii) 300mm dia No. 12.00 3252.18 39026.16 iii) 450mm dia No. 4.00 4432.67 17730.68 iii) 600mm dia No. 2.00 5362.32 10724.64 22 Dewatering and diversion work for foundation, all complete Total VAT VAT Steel gate repair work as per instruction, including servicing, No. 6.00 25000.00 150000.00 1	16			0.01.00	102.00	000120110	
17 Steel gate repair work as per instruction, including servicing, painting etc all complete 18 H/R & C/R steel gate repair as per instruction, including servicing, painting etc all complete 19 Supplying, fitting and fixing of wooden gate as per instruction, all No. 36.00 8000.00 288000.00 20 Supplying and filling of river bed material in rain-cut and depressed portion of service road of Reach 1 of main canal including spreading and compaction etc all complete 21 Supplying & laying of NP2 hume pipe of diameter as given below with its accessories with 1:2 cement plaster, jute etc including 100m haulage, all complete i) 300mm dia No. 12.00 3252.18 39026.16 ii) 450mm dia No. 4.00 4432.67 17730.68 iii) 600mm dia No. 2.00 5362.32 10724.64 22 Dewatering and diversion work for foundation, all complete Total VAT VAT 3327809.38			ka	40993 41	80.65	3306118.52	
Dewatering and diversion work for foundation, all complete No. 6.00 25000.00 150000.00	17		g.	10000111	00.00	0000110.02	
H/R & C/R steel gate repair as per instruction, including servicing, painting etc all complete No. 9.00 40000.00 360000.00 19 Supplying, fitting and fixing of wooden gate as per instruction, all No. 36.00 8000.00 288000.00 20 Supplying and filling of river bed material in rain-cut and depressed portion of service road of Reach 1 of main canal including spreading and compaction etc all complete 10 Supplying & laying of NP2 hume pipe of diameter as given below with its accessories with 1:2 cement plaster, jute etc including 100m haulage, all complete 10 300mm dia 10 No. 12.00 3252.18 39026.16 11 450mm dia 12 Dewatering and diversion work for foundation, all complete Total VAT No. 9.00 40000.00 360000.00 800000.00 360000.00 80000.00 360000.00 80000.00 360000.00 8000			No	6.00	25000 00	150000 00	
Painting etc all complete No. 9.00 40000.00 360000.00	18			0.00	20000.00	100000.00	
19 Supplying, fitting and fixing of wooden gate as per instruction, all No. 36.00 8000.00 288000.00			No.	9.00	40000.00	360000.00	
Supplying and filling of river bed material in rain-cut and depressed portion of service road of Reach 1 of main canal including spreading and compaction etc all complete m3 1806.00 830.52 1499919.12	19						
depressed portion of service road of Reach 1 of main canal including spreading and compaction etc all complete m3 1806.00 830.52 1499919.12							
including spreading and compaction etc all complete m3 1806.00 830.52 1499919.12 21 Supplying & laying of NP2 hume pipe of diameter as given below with its accessories with 1:2 cement plaster, jute etc including 100m haulage, all complete i) 300mm dia No. 12.00 3252.18 39026.16 ii) 450mm dia No. 4.00 4432.67 17730.68 iii) 600mm dia No. 2.00 5362.32 10724.64 22 Dewatering and diversion work for foundation, all complete job. 1.00 L.S. 75000.00 Total VAT 3327809.38							
Supplying & laying of NP2 hume pipe of diameter as given below with its accessories with 1:2 cement plaster, jute etc including 100m haulage, all complete			m3	1806.00	830.52	1499919.12	
with its accessories with 1:2 cement plaster, jute etc including 100m haulage, all complete No. 12.00 3252.18 39026.16 i) 300mm dia No. 4.00 4432.67 17730.68 ii) 450mm dia No. 4.00 4432.67 17730.68 iii) 600mm dia No. 2.00 5362.32 10724.64 22 Dewatering and diversion work for foundation, all complete job. 1.00 L.S. 75000.00 Total 25598533.76 VAT 3327809.38	21						
100m haulage, all complete							
i) 300mm dia No. 12.00 3252.18 39026.16 ii) 450mm dia No. 4.00 4432.67 17730.68 iii) 600mm dia No. 2.00 5362.32 10724.64 22 Dewatering and diversion work for foundation, all complete job. 1.00 L.S. 75000.00 Total VAT 3327809.38							
ii) 450mm dia No. 4.00 4432.67 17730.68 iii) 600mm dia No. 2.00 5362.32 10724.64 Dewatering and diversion work for foundation, all complete job. 1.00 L.S. 75000.00 Total VAT 3327809.38			No.	12.00	3252.18	39026.16	
iii) 600mm dia		ii) 450mm dia			4432.67	17730.68	
22 Dewatering and diversion work for foundation, all complete job. 1.00 L.S. 75000.00 Total 25598533.76 VAT 3327809.38		iii) 600mm dia					
VAT 3327809.38	22	Dewatering and diversion work for foundation, all complete	job.	1.00	L.S.	75000.00	
						25598533.76	
Grand Total 28926343.14							
· · · · · · · · · · · · · · · · · · ·		Grand Total				28926343.14	

Annex 2: KIS Jhapa District WUA Budget for FY 2067/68

Kankai Nahar WUA, Jhapa

Description of Tentative Income and Expenditure

a) Tentative Income

S.N.	Description	Tentative In	come (NRs)	Remarks
		F.Y.2066/067	F.Y.2067/068	
1	Last year saving	108122.63	425783.85	
2	ISF collection	169999.53	2473800.00	
3	Membership distribution and renewal	6440.00	80000.00	
4	Machinery & Equipments	454200.44	424000.00	
5	Contribution for ESI	-	11838000.00	
6	Donation	800000.00	50000.00	
7	Share membership distribution	-	100000.00	
8	Punishment fee	-	5000.00	
9	Miscellaneous	5000.00	2000.00	
Total		15,43,762.60	1,53,93,583.85	

b) Tentative Expenditure

S.N.	Description	Tentative Expe	enditure (NRs)	Remarks
		F.Y.2066/067	F.Y.2067/068	
1	Salary	86842.46	499500.00	
2	Allowance	30694.00	202150.00	
3	Transportation	23450.00	45000.00	
4	Office materials	17405.00	35000.00	
5	Printing	53982.50	35000.00	
6	Maintenance	11340.00	12209200.00	
7	Furniture	489875.00	40000.00	
8	Telephone	8490.00 25000.00		
9	Renewal fee	200.00	100.00	
10	Fuel	204445.04	523473.00	
11	Advertisement	-	5000.00	
12	Newspaper	-	3500.0	
13	Government tax	17000.00	247380.00	
14	Auditing	-	7000.00	
15	Refreshment	18284.00	20000.00	
16	Branch donation	113887.75	1484280.85	
17	Deposit Return	40000.00	5000.00	
18	Miscellaneous	2075.00	7000.00	
Total	·	11,17,987.75	1,53,93,583.85	

Annex 3: KIS Annual Action Plan for Training Program for 2011

(For November 2010- July 15, 2011

Objectives: To develop Self-Governing, self-Financing, Self-Regulating and Sustainable WUA Capacity Building of

WUA and DOI Staffs of Kankai Irrigation System.

	74 (1		Kankai	mngau	on System		1 1		
		Training	Target	Target	Time So	chedule	Responsible	Assistant	Monitoring	Budget	Status/
S.N.	Activities	Packages	Group	Numbers	Beginning	Ending	Person	Person	Person		Completion
	1. Basic account and record keeping to Tertiary	4	TS	100	10th Nov	30th Nov	AO	AAO, FA,	Engineer	180000	
	President and Tertiary Secretaries, 2 days training, 25							OA			
	Participants in each Package.										
	2. Preparation of Action Plan training Branch	3	ВС	75	20th Dec	30th Dec	AO	AAO, FA,	Engineer	180000	
	Committee Selected Members, 3 days training, 25							OA			
	Participants in each Package.										
	3. ISF collection and management to Tertiary	-	TCM	100	1st Jan	30th Jan	AO	AAO, FA,	Engineer	240000	
	Member-1 from each Tertiary, 3 days training, 25							OA			
	Participants in each Package.										
	4. Training of Trainers to KIS Staffs and WUA, 3	1	KIS-	25	1st Dec	4th Dec	Engineer	AO, AAO,	SMU-Chief	60000	
	days training, 25 Participants in each Package.		WUA					FA, OA			
		5	BP+TP	100	1st Feb	10th Feb	AO	AAO, FA,	Engineer	225000	
	5. Participatory monitoring and evaluation training to							OA			
	branch president and tertiary president, 2 days										
	training, 25 Participants in each Package.										
	6. Gender awareness and women's participation in		WM	100	15th Mar	30th Mar	AO	AAO, FA,	Engineer	300000	
	irrigation, Training to all women members of main		main					OA			
	branch and tertiary Committee, 3 days training, 25		Branch								
	Participants in each Package.	_	Tertiary								
	7. Consultation Workshop with WUA as and when	3	WUA	90			Eng/AO	AAO, FA,	SMU-Chief	75000	
	needed.		****	0.0			1.0	OA	F .	7.5000	
	9. Consultation Meeting with WUA as and when	3	WUA	90			AO	AAO, FA,	Engineer	75000	
	needed.	1	337T T A	20	T 1 1	4337 1	E	OA	CMIL CLI C	20000	
	10. Annual Progress Review workshop with WUA.	1	WUA	30	July 1s	t w eek	Engineer	AAO, FA,	SMU-Chief	30000	
								OA			

2 Capacity Building Development of KIS staffs & WUA										
a. Proposal and Report Writing training to KIS Staffs, 3 days training, 10 Participants in each Package.	1	KIS- staffs	20	11th Dec	15th Dec	Engineer	AAO, FA, OA	SMU-Chief	25000	
b. Irrigation Water Management training to KIS Staffs and WUA, 3 days training, 25 Participants in each Package.	1	KIS- WUA	25	5th Dec	10th Dec	Engineer	AAO, FA, OA	SMU-Chief	50000	
c. Leadership skill development training to WUA, 2 days training, 25 Participants in each Package.	4	MC, BC, TC members	100	16th Apr	25th May	AO	AAO, FA, OA	Engineer	200000	
d. Study Tour For WUA and KIS Staffs)										
Water Management, Canal Operation and Maintenance Study tour to Selected Member of Each Branch Committee, 5 days tour, 25 Participants.	1	ВС	25	1st June	5th June	AO	AAO, FA, OA	Engineer	200000	
2. Financial and Office Management, Study tour to Selected Member of Each Branch Committee, 5 days tour, 25 Participants.	1	ВС	25	10th June	15th Jun	AO	AAO, FA, OA	Engineer	200000	
3. Gender Development and Income Generation Observation Tour to All Female Member of WUA of Branch, 5 days tour, 25 Participants.	1	WUA	25	20th Jun	25th Jun	AO	AAO, FA, OA	Engineer	200000	
4. Agriculture Program Observation Tour to Selected Member from Each Tertiary Canal, 3 days tour, 25 Participants	2	TCM	50	28th Jun	10th Jul	AO	AAO, FA, OA	Engineer	250000	
				•		•	•	Total	2490000	

Note:

TP = Tertiary President P = President

TS = Tertiary Secretary VP = Vice President

MC = Main Committee S = Secretary

BC = Branch Committee TCM = Tertiary Committee TC = Tertiary Committee WM = Women Member

Annex 4: Action Plan and Budget for Development of KIS Canal Operation Plan

Objectives: To deliver reliable bulk water service equitably at each branch canal head as per Irrigation Schedule agreed upon by WUA and KIS in the agreement

		Time Schedu	le	Responsible Person	Assistant Person	Monitoring	Budget	Status/
S.N	. Activities	Begining	Ending	1		Person		Completion
	1. Water Availability							
	1.1 Compilation of existing flow data of main							
	canal	15th Kartik	20th Kartik	Mr. Pradip Bantawa	Mr. Budhilal	SMU Chief	not applicable	completed
	1.2 Analysis	15th Kartik	20th Kartik				not applicable	
	1.2.1 Monthly availability							
		25th kartik	30th Kartik	Mr. Pradip Bantawa	Mr. Budhilal Bisuwalkarma	SMU Chief	not applicable	
	1.2.12 Seasonal availability	25th komtik	20th Kontile	Mr. Dradia Dantaura	Mr. Budhilal Bisuwalkarma	CNALL Chief	not applicable	
	2. Evisting Departings	25th kartik	30th Kartik	Mr. Pradip Bantawa	IVIT. BUUTIIIAI BISUWAIKATTIA	Sivio Chiei	not applicable	
	2. Existing Practices							
	2.1 Documentation of previous practices adopted	10th Kartik	15th Kartik	Mr. Pradip Bantawa	Mr. Budhilal Bisuwalkarma	SMU Chief	not applicable	
	2.2 Gate adjustment practices opt by chaukidars			'			1 ''	
		10th Kartik	15th Kartik	Mr. Pradip Bantawa	Mr. Budhilal Bisuwalkarma	SMU Chief	not applicable	
	3. Inventory of branchwise command area based							
	on parcelliary map						not applicable	
	3.1 Parciallery map preparation	5th Poush	30th Chaitra	Mr. Pradip Bantawa	Mr. Punit & Durbha	SMU Chief	not applicable	
	3.2 Preparation of inventory chart with							
	branchwise including command area	5th Poush	30th Chaitra	Mr. Pradip Bantawa	Mr. Punit & Durbha	SMU Chief	not applicable	
	4. Consultation with WUA for water allocation							
	chart							
	4.1 Demand assessment							
		1st Margh	15th Margh	Mr. Pradip Bantawa	Mr. Budhilal Bisuwalkarma		45000	
	4.2 Loss assessment training to division staff	15th Mangsir	20th Mangsir	Mr. Pradip Bantawa	Mr Gopal Poudel/TA	SMU Chief	30000	
	4.3 Equipment for loss assessment purchased							
		1st Mangsir	10th Mangsir	Mr. Pradip Bantawa	Mr. Budhilal Bisuwalkarma		80000	
	4.4 Loss assessment implementation	1st Poush	30th Poush	Mr. Pradip Bantawa	Engineers-2/TA	SMU Chief	200000	
	4.5 Crop water requirement (CWR) assesment							
		20th Poush	30th Poush	Mr. Pradip Bantawa	Engineers-2/TA	SMU Chief	25000	

5. Calibration of key structures							
5.1 Group formation with WUA	1st Mangsir	7th Mangsir	Mr. Pradip Bantawa	Mr. Gopal Poudel	SMU Chief		
5.2 Calibration & Development of chart						250000	
5.3 Gauge fixatation	20th Kartik	30th Kartik	Mr. Pradip Bantawa	Mr. Budhilal Bisuwalkarma	SMU Chief	150000	
5.4 Demonstration training of gate setting and	I						
flow regulation- target WUA of 21 branches (21x4	ļ.						
= 84 participants)	1st chaitra	7th chaitra	Mr. Pradip Bantawa	Mr. Budhilal Bisuwalkarma,	/TA	160000	
6. WUA consultation workshop	Falgun 20	Falgun 26	Mr. Pradip Bantawa	Mr Gopal Poudel/TA	SMU Chief	100000	
6.1 Irrigation schedule development							
6.2 Policies of operation							
6.3 Communication system							
6.4 Organization system							
7. Demonstration of Irrigation schedule apllication							
	5th Chaitra	8th Chaitra				60000	
7.1 Wheat schedule	1st Mangsir	15th Falgun					
7.2 Early paddy schedule	1st chaitra	30th Jestha				100000	
7.3 Late paddy schedule						960000	
8. Water management training to tertiary	,						
member selected by tertiary committee (3 days &	ı						
25 participants in each packagefor 16 nos,	,						
altogether 400 participants)							
8 Manual Development	15th Mangsir	15th Jestha				100000	
8. Canal operation plan (COP) training							next year
8.1 Dalpa							
8.2 Chairman and secretary of branch & tertiary	,						
level							
Equipments :					Total Budget	2260000	
Cutthroat flume		4 nos					
Ringinfiltrometer		1 nos					
2 kg hammer		2 nos					
Spirit level		4 nos					
Steel scale		10 nos					
Hook gauge		4 nos					

Annex 5: SMIS Sitagunj Annual Action Plan and Budget for WUA and SMU Staff Training for FY 2067/68

Objectives: Institutional development, WUA strengthening and capacity building of DOI staff.

		Training	Target	Target	Time S	chedule	Responsible	Assistant Person	Monitoring Person	Amount (NRs)
S.N.	Activities	Packages	Group & Branch	Numbers	Beginning	Ending	Person			
1	Administration and office management training for chairperson, vicechairperson and secretary of WUCC, WUC and WUG, 2 days training, 25 participants at each package)	3	BC & TC	75	Falgun, 2067	Chaitra, 2067	Sociologist	SMU staffs , TA & Resource person	SMU-Chief, Engineer	200000.00
2	Construction management and quality control training (for Chairperson, secretary and one member of WUCC and WUC, 3 days training, 25 participants at each)	2	ВС	50	Baisakh, 2068	Baisakh, 2068	Engineer	SMU staffs , TA & Resource person	SMU-Chief, Engineer	150000.00
3	Basic account and record keeping training (for branch & tertiary chairperson, secretary and treasurer, 2 days training, 30 Participants in each Package).	1	BC & TC	30	Baisakh, 2068	Baisakh, 2068	Sociologist	SMU staffs , TA & Resource person	SMU-Chief, Engineer	100000.00
4	Preparation of Action Plan training (for branch & tertiary chairperson, secretary and treasurer, 3 days training, 30 Participants in each Package).	1	BC & TC	30	Chaitra, 2067	Chaitra, 2067	Socio/Eng	SMU staffs , TA & Resource person	SMU-Chief, Engineer	100000.00
5	ISF collection and management training (for WUCC, WUC and WUG members, 2 days training, 30 Participants in each Package).	6	BC & TC	180	Chaitra, 2067	Baisakh, 2068	Sociologist	SMU staffs , TA & Resource person	SMU-Chief, Engineer	425000.00
6	Training of Trainers (for SMIP Staffs and WUA, 3 days training, 25 Participants in each Package).	1	SMU & WUA	25	Magh, 2067	Magh, 2067	SMU Chief	SMU staffs , TA & Resource person	SMU-Chief, Engineer	100000.00
7	Consultation Workshop with WUA as and when needed.	1	WUA	50	Falgun, 2067	Falgun, 2067	Eng/AO	SMU staffs , TA & Resource person	SMU-Chief, Engineer	75000.00
8	Workshop on gender development and income generation to all female members of WUA	1	WUA	25	Jestha, 2068	Jestha, 2068	Sociologist	SMU staffs , TA & Resource person	SMU-Chief, Engineer	75000.00
9	Consultation Meeting with WUA as and when needed.	1	WUA	50	Chaitra, 2067	Chaitra, 2067	AO	SMU staffs , TA & Resource person	SMU-Chief, Engineer	75000.00
10	Annual Progress Review workshop with WUA.	1	WUA	25	Jestha	a, 2068	Engineer	SMU staffs , TA & Resource person	SMU-Chief, Engineer	50000.00
	Study Tour For WUA and SIS Staffs									
1	Water Management, Canal Operation and Maintenance Study tour to Selected Member of Each Branch Committee, 5 days tour, 30 Participants.	1	ВС	30	Magh, 2067	Magh, 2067	Socio/AO	SMU staffs , TA & Resource person	SMU-Chief, Engineer	300000.00
		In Words:	Rupees fit	fteen lakh	s seventy-five	thousands on	ly		Total	1575000.00

MC-Main Committee BC-Branch Committee TC-Tertiary Committee

Note:

	Tentative Required Budget	for Cor	duction	n of Program at Ra	amgunj Irrigation (System, SMIP
S.N.	Activities	Time S	chedule	Cost (NRs)		
		Beginning	Ending			
1	Updating of name list of the users, WUA reformation (WUC, WUG & WUCC of RIS and report preparation.	Mansir, 2067	Paush, 2067	600000.00		
2	Conduction of first, second, third consultation and workshops.	Magh, 2067	Baisakh, 2068	500000.00		
		To	tal	1100000.0		
		In	words: Ele	ven lakhs only		
	Note: WUC = Water Users Committee	WUCC = V	Vater Users	Coordination Committee	WUG = Water Users Gro	up
	Prepared By	Re	commended	Ву	Approved E	3y

Annex 6: Action Plan and Budget for Development of SMIS Sitagunj Canal Operation Plan

Subject::-Action Plan for Development of Canal Operation Plan for Sitagunj Secondary Canal

Objectives:- To deliver reliable bulk water service equitably at each branch canal head as per Irrigation Schedule agreed upon by WUA and

SMIP in the agreement

S.N.	'in the agreement Activities	Time Sc	hadula	Responsible Person	Assistant	Monitoring	Budget	Status/
5.14.	Activities	Beginning	Ending	Responsible 1 erson	Person	Person	(Rs.)	
		Degining	Liming		reison	Cison	(1451)	Completi on
1	Water Availability							Oli
1.1	Compilation of existing flow data of main canal	_	-	Er. Revakant Yadav	Er. R.L.Karna	S.D.E.K.K.Jha		
1.2	Analysis	_		Er. Revakant Yadav	Er. R.L.Karna	S.D.E.K.K.Jha	Not needed	
1.2.1	Monthly availability	_	_	Er. Revakant Yadav	Er. R.L.Karna	S.D.E.K.K.Jha	Not needed	
1.2.2	Seasonal availability	_	-	Er. Revakant Yadav	Er. R.L.Karna	S.D.E.K.K.Jha	Not needed	
2	Existing practices							
2.1	Documentation of previous practices adopted	-	-	Er. Revakant Yadav	Er. R.L.Karna	S.D.E.K.K.Jha	Not needed	
2.2	Gate adjustment practices opt. by Chaukidars	-	-	Er. Revakant Yadav	Er. R.L.Karna	S.D.E.K.K.Jha	Not needed	
3	Inventory of branch-wise command area based on	parcellary map						
3.1	Parcellary map preparation	6 th March 2011	14 th Jan2012	Er. Revakant Yadav	Mr.M.N.Das	S.D.E.K.K.Jha	800000	
3.2	Preparation of inventory chart with branch-wise including command area	-	-	Er. Revakant Yadav	Mr.M.N.Das	S.D.E.K.K.Jha	Not needed	
4	Consultation with WUA for water allocation chart							
4.1	Demand Assessment	15 th March,2011	13 th April,2011	Er. Revakant Yadav	Er. P.C.Jha	S.D.E.K.K.Jha	72000	
4.2	Loss assessment training to division staff	17 th April,2011	28 th April,2011	Er. Revakant Yadav	Er. P.C.Jha	S.D.E.K.K.Jha	48000	
4.3	Equipments for loss assessment to be purchased	15 th March,2011	13 th April,2011	Er. Revakant Yadav	Er. P.C.Jha	S.D.E.K.K.Jha	100000	
4.4	Loss assessment implementation	6 th March,2011	14 th Jan,2011	Er. Revakant Yadav	Er. P.C.Jha	S.D.E.K.K.Jha	300000	
4.5	Crop-water requirement (CWR) assessment	29th April,2011	13 th May,2011	Er. Revakant Yadav	Er. P.C.Jha	S.D.E.K.K.Jha	40000	
5	Calibration of key structure							
5.1	Group formation with WUA	-	-	Er. Revakant Yadav	Er. R.L.Karna	S.D.E.K.K.Jha	Not needed	
5.2	Calibration & development Chart	29 th March,2011	13 th May,2011	Er. Revakant Yadav	Er. R.L.Karna	S.D.E.K.K.Jha	400000	
5.3	Gauge fixation	29th May,2011	13 th June,2011	Er. Revakant Yadav	Er. R.L.Karna	S.D.E.K.K.Jha	65000	
						Total NRs.	18,25,000	

Annex 7: Action Plan and Budget for preparation of Parcellary Mapping of SMIS Sitagunj

Subject:- Parcellary Map Development

Objectives:- To prepare inventory of irrigated land and land owners through parcellary map development

<i>y</i>		•					- 0							
Branches	SS9A-T2	SS9B	SS9C	SS9D	S9-T1	S9-T2	SS9E	SS9F	SS9G	S9-T3	S9-T4	SS9H	SS9I	SS9J
Completion duration		6 th March	1,2011 to 15 th	June,2011			16 th Ju	ine,2011 to 3	0 th Septemb	er,2011		1 st	October,201	1 to
									_			10	th January,20)12
Area (Ha.)	128	987	458	566	319	191	722	541	882	66	325	364	1278	1094
Total area(Ha.)			2458					27	727				2736	

2. Cost Estimates

S.	Activities	Type of	Number of	Total man	Time s	chedule	Responsible	Assistant	Monitor	Budget	Status
N.		manpower	manpower	days	Beginning	Ending	person	Person	ing Person	(Rs)	/compl etion
1	Fixation of VDC's and their ward (surveyor)	surveyor	3	7 days	6March, 2011	14 March, 2011	Er.R.K.Yadav	M.N.Das		7350	
2	Acquisition of map from Napi office and delineation of C.A. on the Acquired map (surveyor)	surveyor	3	45 days	15 March, 2011	29 March, 2011	Er.R.K.Yadav	M.N.Das		47250	
3	Copying the profile record of canal water users										
a)	Surveyor	surveyor	3	30	29 April, 2011	29 May, 2011	Er.R.K.Yadav	M.N.Das		31500	
b)	Survey helper (semi- skilled labour)	Chain-man		360 days	29 April, 2011	29 May, 2011	Er.R.K.Yadav	M.N.Das		90000	
4	Field verification										
a)	surveyor	surveyor		250 days	30 May, 2011	15 Sep, 2011	Er.R.K.Yadav	M.N.Das		87500	
b)	Labour	Chain man		500 days	30 May, 2011	15 Sep, 2011	Er.R.K.Yadav	M.N.Das		125000	
c)	WUA members			375 days	30 May, 2011	15 Sep, 2011	Er.R.K.Yadav	Mr. Benu Poudel		112500	
5	Tracer / skilled			360 days	17 Sep,2011	30 Dec,2011	Er.R.K.Yadav	M.N.Das		122400	
6	Report preparation				1 Jan,2012	15 Jan,2012	Er.R.K.Yadav	Er.R.L.Karna		50000	
7	Blue print, map purchasing charge etc.						Er.R.K.Yadav	M.N.Das		25000	
8	Stationary, parmatrace paper etc.						Er.R.K.Yadav	M.N.Das		40000	
9	Survey accessories						Er.R.K.Yadav	M.N.Das		27000	
10.	fuel						Er.R.K.Yadav			34500	
			Tota	l Amount NRs						800000	

Annex 8: Action Plan for Pre-Agreement Activities for NIS Block 8

मिती	कार्य%म विवरण	सुरु गर्ने मिती	समाप्त गर्नुपर्ने मिती	क नं. ८, ना जिम्मेबार व्यक्ति	सहयोग गर्ने व्यक्ति	अनुगमन गर्ने व्यक्ति	प्रगति/प्रगति नहुनाको कारण
9	सम्भौता पत्र पुनरावलोकन	पुष-६,०६७	युप-९,०६७	अजित श्रीवास्तवः/ ज.उ.स सन्दिव	षियुष शर्मा ं ऋषि न्यीपान	आयेजना प्रमुख/ज.उ.स. अध्यक्ष	;dfK
5	तम्पूर्ण अनुसुचीहरूको पुनरावलोकन	पुप-९	34 AX				;dfKt
5	विधान पुनसवनीकन	g4-90	ga 40	ज.उ.य. अध्यक्षः/भविव	मियुर शर्मा		;dfK_
Y	सिम्न नेखाजीसा सुधार	.qq. 99	ुष-१४	बिरेन्द्र कुमी	पिथूप शर्मा ∕कृषि ≔्यीपाने		;dfK
×	अर्थिक योजना नयारी	99-90	44-40	" - "		4 4	;dfKt
1	सम्परिष्ठ लगत सुधार	पुष-११	जुष-१०	ङ.उ.स. पदाधिकारीहरू	धिरेन्द्र कुर्मी,		;dfK
-5-	सरंबना सुधार कागत पनस्यकोकन	पुष-१२	पुष-(३	थिरन्द्र कुर्मी	विजय भग	n r	; 000 m
6	जल उपभोत्ता संस्थाको पुनर्गठन/पुनाव कः। टोली समिती पुनाव खः। सदस्यता पानी सेथा शुल्क बुभाउने गः। शाखा समिती घः) समन्वय समिती छः। पुनाव समिती + समन्वय नमितीको, बैठक	पुष-२० पुष-२० पुष-१५ माध-२९ पुष-८	भाष-५० पुत्र-२५ भाष-२२ भाष-२९ पुत्र-स	चुनाय शीमती - " " ज.उ.स. अध्यक्ष	ज.उ.स. आयोजना∠राजेन्द्र राषेश्याम सचिव	8 Kg	S FAR
φ.	कार्यालय संचालन	ूप ६	पुष-6.	। ज.उ.स. अध्यक्ष	सचिव		; dEKE
40	पानी उपलन्धता बैठक	पुष-९	पूप-९	आयोजना प्र.	ज.उ.स.	" "	- de Rod
19	सिनाइ संबा गुल्क संकलन योजना	पुष-८	पुँच द	अध्यक्ष ज.उ.स.	सन्पित	N. T.	ide f
9=	ज. इ.स. नियमाञ्जी वैठक	174 9x	पृष-१४	उपाध्यक्ष / अध्यक्ष	गिर्म्स सजैन्द्र	2	; dfKt